



414 Nicollet Mall
Minneapolis, MN 55401

March 14, 2019

—Via Electronic Filing—

Daniel P. Wolf
Executive Secretary
Minnesota Public Utilities Commission
121 7th Place East, Suite 350
St. Paul, MN 55101

RE: MONTHLY UPDATE
COMMUNITY SOLAR GARDENS
DOCKET NO. E002/M-13-867

Dear Mr. Wolf:

Northern States Power Company, doing business as Xcel Energy, submits this Monthly Compliance Report to the Minnesota Public Utilities Commission. This Report provides the status of the Solar*Rewards Community program as of March 1, 2019.

We have electronically filed this document with the Minnesota Public Utilities Commission, and copies have been served on the parties on the attached service list. Please contact Jessica Peterson at jessica.k.peterson@xcelenergy.com or (612) 330-6850 if you have any questions regarding this filing.

Sincerely,

/s/

SHAWN WHITE
MANAGER, DSM & RENEWABLE REGULATORY STRATEGY AND PLANNING

Enclosures
c: Service List

STATE OF MINNESOTA
BEFORE THE
MINNESOTA PUBLIC UTILITIES COMMISSION

Dan Lipschultz	Commissioner
Matthew Schuerger	Commissioner
Katie J. Sieben	Commissioner
John Tuma	Commissioner

IN THE MATTER OF THE PETITION OF
NORTHERN STATES POWER COMPANY
FOR APPROVAL OF ITS PROPOSED
COMMUNITY SOLAR GARDENS PROGRAM

DOCKET NO. E002/M-13-867

MONTHLY COMPLIANCE REPORT

INTRODUCTION


Northern States Power Company, doing business as Xcel Energy, submits this Monthly Compliance Report to the Minnesota Public Utilities Commission (Commission) regarding our Solar*Rewards Community[®] program. The Solar*Rewards Community program has connected over 500 MW of solar generation in Minnesota. The balance of this Monthly Compliance Report provides information current as of March 1, 2019 on the status of projects within the Solar*Rewards Community queue as well as other compliance items such as engineering cost review and tariffed timelines.

MONTHLY REPORT

I. SOLAR*REWARDS COMMUNITY PROGRAM STATUS

Our March status report on the Solar*Rewards Community program finds 516 MW of connected solar generation online; notably there are now more MWs in commercial operation than MWs that are in our interconnection queue. Weather continues to cause challenges for Garden Operators trying to interconnect as in-service dates are pushed into late March and April hoping our Minnesota weather begins to cooperate.

Figure 1. Solar*Rewards Queue Status (in MWs)



A. Applications

New program applications remain steady for the program in 2019. In February, the Company received an additional 10 applications providing a total 23 for the year. Four projects have been cancelled leaving the total moving forward to 19 applications.

B. Status

There are 311 active sites at various stages of development. We provide additional metrics regarding the queue in Tables 1 and 2 showing the status of all applications as of March 1.

Table 1: Status of Applications

	Project Sites	MW (AC)	# of Co-Located Sites (>1 MW)
Active Applications	311	378	23
Commercial Operation (In-Service)	177	516	114
Withdrawn	NA	1,617	NA

We continue to have co-located projects within our active project list. However, all but two are in design and construction with early 2019 completion dates.

Table 2: Active Applications: Progress Summary

	Project Sites	MW (AC)
Application	22	21
<i>Initial Application</i>	9	8
<i>Applications in Review</i>	13	13
Study	139	143
<i>Waiting for Study Proposal</i>	7	7
<i>SOW Waiting for Developer</i>	20	20
<i>In process</i>	98	96
<i>Interconnection Agreement Issued</i>	14	18
Design & Construction	150	214

C. Design and Construction

1. Current Pipeline

There are currently 150 project sites in the design and construction stage of interconnection. Table 3 describes where in the pipeline these projects reside.

Table 3. Design & Construction Progress Summary


	Project Sites	MW
Design Development	72	114
<i>Design</i>	56	98
<i>On Hold</i>	16	16
Construction	78	100

Figure 2 shows the distribution of energization dates currently requested by garden operators.^{1,2} Garden Operators for 41 project sites remain in the construction and design process without requesting an energization date.

¹ Energization is defined as the date in which Xcel Energy sets the service meter for developer testing and optimization of the system. The system does not have permission to operate (PTO) at this point.

² Note that these numbers may not match Table 3 based on whether developers have been provided an energization and testing date.

Figure 2. 2019 Energization Requests by Site



2. Late Fee Amendments

Forty-five projects submitted late fee amendments that were approved prior to their Mechanical Completion deadline. To date, thirty-eight projects that were approved for the late fee amendment have now fulfilled the requirements for Mechanical Completion. Invoices for the late fees have been sent. The assessment of these fees occurs after Mechanical Completion and these dollars are credited back to the fuel clause after payment is received.

II. ENGINEERING COST REVIEW

We provide the analysis of final bills provided to garden operators with a variance outside of +/- 20 percent within one of the required categories (substation or distribution) in Attachment A.^{3,4} Sixteen projects were sent their final interconnection bills in February. Variances continue to be observed for these projects. Whether it was omitted from the original IA or estimated higher than anticipated, many of the substation variances are due to telemetry. Distribution variances were often due to developer changes to the point of interconnection, adjustments from primary to secondary service, changes in overhead to underground lines and withdrawals of other community solar projects.

³ We note that we do not explain instances in which fall under this threshold.

⁴ Attachment A is in compliance with ordering point 5 of the Commission's November 1, 2016 Order in this docket.

III. COMPLETED PROJECTS

The Minnesota Solar*Rewards Community program has 516 MW in commercial operation. In this section, we provide specific details regarding completed projects.

A. Applications by County

Attachment B to this Report provides the application status of projects by county.⁵ Completed projects are found in 41 separate counties with a significant amount of production located in Carver, Chisago, Dakota, Sherburne and Stearns counties; all of which have over 30 MW of solar installations. Chisago County has the record for the most community solar garden megawatts now exceeding 50 MW.

B. Subscribers

Bill credits are provided to subscribers of completed community solar gardens. The compensation for these subscriptions is determined by when the garden operator completed its Solar*Rewards Community application and has been “deemed complete”. At this time, most subscribers are receiving the Applicable Retail Rate for their compensation level. In February, there was one project completed under the 2017 VOS; we will not be able to report on these credits until May.⁶ Table 4, provides further detail regarding the bill credit vintage of projects in the pipeline today.

Table 4: Active Project - Bill Credit Vintage

	ARR	VOS 2017	VOS 2018
Application Submitted			
Study	7	4	135
Design and Construction	102	35	7
Commercial Application	174	1	0
Total Sites	283	40	142

Bill credits begin to accrue the first day of the first full month of garden operation. Subscription information is collected when the bill credits begin to accrue.⁷ There are over 14,000 subscriptions in the community solar garden program.⁸ Residential

⁵ Attachment B is in compliance with Order Point 3 of the Commission’s February 13, 2015 Order addressing SoCore Energy’s Petition for Clarification submitted in Docket E002/M-13-867.

⁶ Production begins in March and reported late April for our May report.

⁷ For purposes of the Report, the Company provides its subscription analysis for gardens receiving bill credits in January 2019.

⁸ A subscription includes a customer site or location associated with a solar subscription.

customers make up 83 percent of the overall number of subscriptions (and 93 percent of subscribers), and 11 percent of the subscribed capacity. We offer further metrics in Table 5 below.

Table 5. January Subscription Metrics

	Residential	Small General Service	General Service	Other	Total
Number of Subscriptions	11,694	837	1133	352	14,016
% of Subscriptions	83%	6%	8%	3%	100%
Subscribers (Unique by Rate)	11,470	203	498	132	12,303
% of Subscribers	93%	2%	4%	1%	100%
DC Capacity Allocation (kW)	73,488	7,552	581,480	13,542	676,061
% of Subscription Capacity	11%	1%	86%	2%	100%
AC Monthly Production Allocation (kWh)	3,920,538	448,044	32,052,406	797,954	37,218,942
January Bill Credits	\$ 611,923	\$ 66,510	\$ 4,016,473	\$ 102,648	\$ 4,797,553

In addition to subscribed energy there were 43 project sites with unsubscribed energy. These projects accounted for 214,708 kWh (AC) associated with unsubscribed energy payments in January (for December production). The payments to the Garden Operators for unsubscribed energy equaled \$6,971.50 in bill credits during this timeframe.⁹

IV. TARIFFED TIMELINES

Attachments C through E to this Report are provided in compliance with the Commission’s August 6, 2015 Order at Order Point 2.¹⁰

⁹ We note that there is one additional project earning unsubscribed energy at this time, but is not included in this data set due to a system error.

¹⁰ Our Revised Tariff, effective on December 18, 2015, added new timeline requirements under our Electric Rate Book, Section 9. This timeline was added to these requirements.

We offer the following summary of compliance below:

- ***Application Completeness***¹¹: The Company has met this timeline for ninety-one percent of all active applications; those that did not meet this timeline were generally sent the next business day.
- ***Statement of Work***¹²: Approximately ninety-five percent of program SOWs for all active applications have been delivered within the timeframes outlined in Section 9 Tariff.
- ***Study Delivery***¹³: Fifty-three percent of program studies have been delivered within this allocated timeframe for projects deadlines in 2018-2019. We note that many of these delays occurred due to site issues (such as permitting, change in scope, or delays by those ahead in queue). The remaining delays have occurred due to misaligned resources as the Company hires two additional study analysis contractors to help address an increase in applications, a backlog of current projects and to continue focus on the quality of our study analysis provided the significant change in process to occur as a result of the new Minnesota Distribution Interconnection Process beginning in June 2019.

CONCLUSION

We appreciate the opportunity to report on the progress of the Solar*Rewards Community program. The Company will continue to report progress as projects move through the interconnection queue into commercial operation.

Dated: March 14, 2019

Northern States Power Company

¹¹ The Solar*Rewards Community tariff includes a 30-day timeline from the applicant submitting a complete application for the Company to advance projects into the interconnection process. Xcel Energy Electric Rate Book Section 9, beginning on Original Sheet No. 67

¹² This requirement was modified in our Revised Tariff dated December 18, 2015, at Original Sheet No. 68.3. Prior to this time, Section 10 governed this requirement at 15 business days.

¹³ We note however, this metric has become increasingly more difficult to track given the amount of restudies completed over time and therefore may vary given the differing timeframes –currently we are only tracking the first delivery date in Attachment E.

Attachment A: Construction Variance

Project #	Invoice Date	Substation Costs				Distribution Costs				Total Cost				
		Indicative Cost	Actual Cost	Variance	Variance Explanation	Indicative Cost	Actual Cost	Variance	Variance Explanation	Indicative Cost	Detailed Design Cost	Actual Cost	Variance (Indicative/Actual)	Variance (Detailed/Actual)
1	2/26/2019	\$ 71,400	\$ 103,892	46%	This project was put out for bids to three contractors. All three bids came back higher than the estimate indicated. The low bid was accepted.	\$ 47,800	\$ 34,543	-28%	No mobilization costs were incurred.	\$ 119,200	\$ 162,000	\$ 138,434	16%	-15%
2	2/26/2019	\$ -	\$ 12,302	100%	Original estimate did not include telemetry, which was required.	\$ 75,578	\$ 38,591	-49%	Metering came in lower then estimated. IA stated to add four poles when two were added.	\$ 75,578	\$ 69,000	\$ 50,893	-33%	-26%
3	2/26/2019	\$ -	\$ 11,093	100%	Original estimate did not include telemetry, which was required.	\$ 149,462	\$ 44,125	-70%	Recloser was determined not to be needed in detailed design.	\$ 149,462	\$ 116,100	\$ 55,218	-63%	-52%
4	2/26/2019	\$ -	\$ 11,691	100%	Original estimate did not include telemetry, which was required.	\$ 150,826	\$ 68,897	-54%	Scope of work decreased in detailed design. Metering costs came in lower.	\$ 150,826	\$ 120,000	\$ 80,588	-47%	-33%
5	2/26/2019	\$ -	\$ 11,615	100%	Original estimate did not include telemetry, which was required.	\$ 149,462	\$ 77,849	-48%	Recloser costs came in below estimate. Mobilization charges came in below estimate.	\$ 149,462	\$ 181,400	\$ 89,464	-40%	-51%
6	2/12/2019	\$ -	\$ 11,691	100%	Original estimate did not include telemetry, which was required.	\$ 168,292	\$ 80,492	-52%	Site went from primary to secondary, reducing the metering costs. POI location changed slightly resulting in less equipment.	\$ 168,292	\$ 141,100	\$ 92,183	-45%	-35%
7	2/26/2019	\$ -	\$ 11,691	100%	Original estimate did not include telemetry, which was required.	\$ 190,512	\$ 80,893	-58%	Scope change reducing POI location by ~350.	\$ 190,512	\$ 133,000	\$ 92,584	-51%	-30%
8	2/26/2019	\$ 191,500	\$ 282,900	48%	In order to replace the breaker and voltage regulators, temporary voltage regulations had to be installed to maintain feeder voltage during construction.	\$ 136,000	\$ 95,383	-30%	Scope change resulted in ~500 less of overhead. Developer changed from primary to secondary.	\$ 327,500	\$ 303,500	\$ 378,283	16%	25%
9	2/12/2019	\$ 20,000	\$ 11,691	-42%	Original estimate for telemetry costs using cellular technology had no previous projects to look at.	\$ 89,000	\$ 98,399	11%	N/A	\$ 109,000	\$ 139,300	\$ 110,090	1%	-21%
10	2/26/2019	\$ 71,400	\$ 12,302	-83%	Original estimate assumed telemetry would use SCADA/EMS technology but was actually achieved using cellular technology, which costs considerably less.	\$ 97,500	\$ 134,230	38%	We built overhead and underground to get to the site. Site location change from the original around 2000. Site changed from primary to secondary.	\$ 168,900	\$ 185,600	\$ 146,532	-13%	-21%
11	2/26/2019	\$ -	\$ 11,089	100%	Original estimate did not include telemetry, which was required.	\$ 278,489	\$ 143,959	-48%	IA called out 6 poles and 100 of OH conductor - Only 3 poles were installed with approx. 50 of conductor. IA called out 2 reclosers, only 1 was used	\$ 278,489	\$ 185,700	\$ 155,048	-44%	-17%
12	2/12/2019	\$ -	\$ 12,297	100%	Original estimate did not include telemetry, which was required.	\$ 295,720	\$ 144,016	-51%	The IA is primary service- actual is secondary lower metering charges. The IA calls for 15 poles and wire to be replaced-actual is 7. There are \$13,975 on the IA for Switches/Fuses which were not need	\$ 295,720	\$ 176,700	\$ 156,313	-47%	-12%
13	2/26/2019	\$ 157,481	\$ 12,282	-92%	Original estimate included replacing the voltage regulators. The regulators had a co-generation mode, so replacement was not necessary.	\$ 351,378	\$ 245,268	-30%	The metering costs came in less than estimated. No Viper recloser was installed.	\$ 508,859	\$ 378,000	\$ 257,551	-49%	-32%
14	2/12/2019	\$ 139,600	\$ 100,944	-28%	Variance due to estimate assumed telemetry would use SCADA/EMS technology but actually achieved using cellular technology which costs considerably less.	\$ 220,000	\$ 357,243	62%	POI location changed by developer in detailed design. Project estimated OH, but was required to go UG. Winter construction charges.	\$ 359,600	\$ 665,500	\$ 458,187	27%	-31%
15	2/26/2019	\$ 59,922	\$ 95,947	60%	Variance was due to extra communication costs that were unknown during estimation.	\$ 946,591	\$ 394,496	-58%	The metering came in lower due to changing from OH primary to UG primary service. In the IA engineering had estimated \$143,798 for OH transformers and \$92,407 for a step down transformer that weren't needed in detailed design.	\$ 1,006,513	\$ 586,300	\$ 490,443	-51%	-16%
16	2/26/2019	\$ -	\$ -	0%	Project withdrawn while in design.	\$ 160,000	\$ 4,000	-98%	Project withdrawn while in design.	\$ 160,000	N/A	\$ 4,000	-98%	N/A

Attachment B - County Application Status

			Initial Applications		Application in Review		Applications Reviewed for Completeness		Design & Construction Phase		Completed Projects	
County	Active Applications	MW	Number of Applications	MW	Number of Applications	MW	Number of Applications	MW	Number of Applications	MW	Number of Applications	MW
Anoka	3	3			1	1.00	1	1.00			1	1.00
Benton	31	31					7	7.00	7	7.00	17	16.95
Blue Earth	24	23					2	2.00	4	3.24	18	17.54
Carver	51	38							6	6.00	45	32.22
Chippewa	15	15					1	1.00	3	3.00	11	11.00
Chisago	83	82	1	1.00	2	2.00	19	19.00	9	9.00	52	51.39
Clay	5	5							5	5.00		
Dakota	66	65			3	2.20	5	5.00	14	14.00	44	43.40
Dodge	25	24			1	0.78	7	6.48	2	2.00	15	15.00
Douglas	8	8					1	1.00	2	2.00	5	5.00
Faribault	2	2									2	1.84
Freeborn	3	2							3	2.25		
Goodhue	51	50			2	2.00	10	10.00	17	17.00	22	20.91
Hennepin	25	20					7	5.31	4	3.14	14	11.06
Kandiyohi	8	8					3	3.00	2	2.00	3	3.00
Le Sueur	26	25					2	2.00	3	3.00	21	20.04
Lincoln	2	0									2	0.40
Lyon	5	5							2	2.00	3	3.00
McLeod	22	22					3	3.00	10	10.00	9	9.00
Meecker	4	4							3	3.00	1	0.76
Murray	5	5					3	3.00			2	2.00
Nicollet	14	14					5	5.00	3	3.00	6	6.00
Olmsted	10	10					4	4.00	1	1.00	5	5.00
Pipestone	14	13					2	1.50			12	11.70
Pope	27	27					9	9.00	4	4.00	14	14.00
Ramsey	3	1			1	0.50					2	0.67
Redwood	8	8					1	1.00	4	4.00	3	3.00
Renville	10	10			1	1.00	1	1.00	3	3.00	5	5.00
Rice	49	49			2	2.00	8	8.00	19	18.96	20	20.00
Scott	27	26					5	5.00	3	3.00	19	18.15
Sherburne	57	56					7	7.00	12	12.00	38	37.05
Sibley	6	5					1	1.00	5	4.25		
Stearns	82	80	1	1.00	1	1.00	8	8.00	27	26.60	45	43.35
Steele	9	8					2	2.00	1	1.00	6	5.40
Wabasha	12	12			1	1.00			4	3.85	7	7.00
Waseca	23	23			2	2.00	10	10.00	2	2.00	9	9.00
Washington	68	49	2	2.00	1	1.00	1	1.00	10	10.00	54	35.16
Watonwan	1	0									1	0.25
Winona	15	14					2	2.00	12	12.00	1	0.25
Wright	46	46					9	9.00	12	12.00	25	24.97
Yellow Medicine	5	5									5	5.00
Total	950	895	4	4.00	18	16.48	146	143.29	218	214.28	564	516.45

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC040945	15	7/14/2015	Step 5: Design and Constructions	9/15/2015	10/19/2015	11/5/2015					12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC040944	15	7/14/2015	Step 5: Design and Constructions	9/15/2015	10/19/2015	11/5/2015					12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC040943	15	7/14/2015	Step 5: Design and Constructions	9/15/2015	10/19/2015	11/5/2015					12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC040942	15	7/14/2015	Step 5: Design and Constructions	9/15/2015	10/19/2015	11/5/2015					12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC040946	15	7/14/2015	Step 5: Design and Constructions	9/15/2015	10/19/2015	11/5/2015					12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC041167	16	7/27/2015	Step 5: Design and Constructions	9/16/2015	10/19/2015	9/29/2015		11/5/2015			12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC041169	16	7/27/2015	Step 5: Design and Constructions	9/16/2015	10/19/2015	9/29/2015		11/5/2015			12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC041168	16	7/27/2015	Step 5: Design and Constructions	9/16/2015	10/19/2015	9/29/2015		11/5/2015			12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC041165	16	7/27/2015	Step 5: Design and Constructions	9/16/2015	10/19/2015	9/29/2015		11/5/2015			12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC041166	16	7/27/2015	Step 5: Design and Constructions	9/16/2015	10/19/2015	9/29/2015		11/5/2015			12/6/2015	11/24/2015	3/1/2019	12	YES	
SRC040606	43	6/19/2015	Step 5: Design and Constructions	8/24/2015	9/24/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC040613	43	6/19/2015	Step 5: Design and Constructions	8/24/2015	9/24/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC040608	43	6/19/2015	Step 5: Design and Constructions	8/24/2015	9/24/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC040603	43	6/19/2015	Step 5: Design and Constructions	8/24/2015	9/24/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC040610	43	6/19/2015	Step 5: Design and Constructions	8/24/2015	9/24/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC038484	60	12/12/2014	Step 5: Design and Constructions	12/22/2014							1/22/2015	1/22/2015	3/1/2019	0	YES	
SRC038486	60	12/12/2014	Step 5: Design and Constructions	12/22/2014							1/22/2015	1/22/2015	3/1/2019	0	YES	
SRC038485	60	12/12/2014	Step 5: Design and Constructions	12/22/2014							1/22/2015	1/22/2015	3/1/2019	0	YES	
SRC038495	60	12/12/2014	Step 5: Design and Constructions	12/22/2014							1/22/2015	1/22/2015	3/1/2019	0	YES	
SRC038502	60	12/12/2014	Step 5: Design and Constructions	12/22/2014							1/22/2015	1/22/2015	3/1/2019	0	YES	
SRC039914	64	5/7/2015	Step 4: Engineering Scoping Study	6/3/2015	7/10/2015	7/27/2015					8/27/2015	8/27/2015	3/1/2019	0	YES	
SRC039913	64	5/7/2015	Step 4: Engineering Scoping Study	6/3/2015	7/10/2015	7/27/2015					8/27/2015	8/27/2015	3/1/2019	0	YES	
SRC039909	64	5/7/2015	Step 4: Engineering Scoping Study	6/3/2015	7/10/2015	7/27/2015					8/27/2015	8/27/2015	3/1/2019	0	YES	
SRC039911	64	5/7/2015	Step 4: Engineering Scoping Study	6/3/2015	7/10/2015	7/27/2015					8/27/2015	8/27/2015	3/1/2019	0	YES	
SRC039910	64	5/7/2015	Step 4: Engineering Scoping Study	6/3/2015	7/10/2015	7/27/2015					8/27/2015	8/27/2015	3/1/2019	0	YES	
SRC039758	108	5/1/2015	Step 4: Engineering Scoping Study	6/10/2015	6/29/2015	7/1/2015	8/7/2015	1/5/2017	8/30/2015		2/5/2017	9/4/2016	3/1/2019	154	YES	Originally considered complete on 9/4/15. Required to re-enter review on 1/4/17. Comments sent 1/20/17
SRC039756	108	5/1/2015	Step 4: Engineering Scoping Study	6/10/2015	6/29/2015	7/1/2015	8/7/2015	1/5/2017	8/30/2015		2/5/2017	9/4/2016	3/1/2019	154	YES	Originally considered complete on 9/4/15. Required to re-enter review on 1/4/17. Comments sent 1/20/17
SRC039757	108	5/1/2015	Step 4: Engineering Scoping Study	6/10/2015	6/29/2015	7/1/2015	8/7/2015	1/5/2017	8/30/2015		2/5/2017	9/4/2016	3/1/2019	154	YES	Originally considered complete on 9/4/15. Required to re-enter review on 1/4/17. Comments sent 1/20/17
SRC039624	108	4/20/2015	Step 4: Engineering Scoping Study	6/10/2015	6/29/2015	7/1/2015	8/7/2015	1/5/2017	8/30/2015		2/5/2017	9/4/2016	3/1/2019	154	YES	Originally considered complete on 9/4/15. Required to re-enter review on 1/4/17. Comments sent 1/20/17
SRC040075	114	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015	1/20/2017	1/5/2017			2/20/2017	9/4/2015	3/1/2019	535	YES	Previously Deemed Complete 9/4/2015. New documents sent in 12/9/16, Required to re-enter review on 1/5/17. Re-deemed complete 2/1/17
SRC040079	114	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015	1/20/2017	1/5/2017			2/20/2017	9/4/2015	3/1/2019	535	YES	Previously Deemed Complete 9/4/2015. New documents sent in 12/9/16, Required to re-enter review on 1/5/17. Re-deemed complete 2/1/17
SRC040076	114	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015	1/20/2017	1/5/2017			2/20/2017	9/4/2015	3/1/2019	535	YES	Previously Deemed Complete 9/4/2015. New documents sent in 12/9/16, Required to re-enter review on 1/5/17. Re-deemed complete 2/1/2015

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC040077	114	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015	1/20/2017	1/5/2017			2/20/2017	9/4/2015	3/1/2019	535	YES	Previously Deemed Complete 9/4/2015. New documents sent in 12/9/16, Required to re-senter review on 1/5/17. Re-deemed complete 2/1/17
SRC040078	114	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015	1/20/2017	1/5/2017			2/20/2017	9/4/2015	3/1/2019	535	YES	Previously Deemed Complete 9/4/2015. New documents sent in 12/9/16, Required to re-senter review on 1/5/17. Re-deemed complete 2/1/17
SRC040034	118	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015					9/30/2015	9/4/2015	3/1/2019	26	YES	
SRC040036	118	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015					9/30/2015	9/4/2015	3/1/2019	26	YES	
SRC040038	118	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015					9/30/2015	9/4/2015	3/1/2019	26	YES	
SRC040035	118	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015					9/30/2015	9/4/2015	3/1/2019	26	YES	
SRC040037	118	5/28/2015	Step 5: Design and Constructions	7/6/2015	8/7/2015	8/30/2015					9/30/2015	9/4/2015	3/1/2019	26	YES	
SRC041078	153	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/15/2016	10/12/2016	10/17/2016	11/17/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	Developer to provide further information-Additional review began 12/29 and comments sent 1/27/17
SRC041079	153	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/15/2016	10/12/2016	10/17/2016	11/17/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	Developer to provide further information-Additional review began 12/29 and comments sent 1/27/17
SRC041077	153	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/15/2016	10/12/2016	10/17/2016	11/17/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	Developer to provide further information-Additional review began 12/29 and comments sent 1/27/17
SRC041080	153	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/15/2016	10/12/2016	12/29/2016	1/27/2017	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	
SRC040824	154	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/13/2016	9/26/2016	10/17/2016	11/16/2016	2/21/2017	3/24/2017	3/22/2017	3/1/2019	2	YES	Developer to provide further information. 1 Additional round(s) of comments and review from 12.29.16-1.12.17
SRC040823	154	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/13/2016	9/26/2016	10/17/2016	11/16/2016	2/21/2017	3/24/2017	3/22/2017	3/1/2019	2	YES	Developer to provide further information. 1 Additional round(s) of comments and review from 12.19.16- 1.12.17
SRC041085	157	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	2/3/2016	2/11/2016	12/3/2016	12/30/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	
SRC041082	157	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/18/2015	2/11/2016	1/29/2016	12/30/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	Developer to provide further information. additional 30 day clock had been set 9/15 and comments sent 10/12. 4th 30 day clock had been set 10/17 and comments sent. 5th 30 day clock set 12/3 and comments sent 12/30
SRC041084	157	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	2/3/2016	2/11/2016	12/3/2016	12/30/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	
SRC041083	157	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	1/29/2016	2/11/2016	9/15/2016	12/30/2016	2/21/2017	3/24/2017	3/24/2017	3/1/2019	0	YES	Developer to provide further information. 4th 30 day clock had been set 10/17 and comments sent. 5th 30 day clock set 12/3 and comments sent 12/30
SRC040316	158	6/3/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/13/2016	9/26/2016	10/17/2016	11/16/2016	3/23/2017	4/23/2017	4/4/2017	3/1/2019	19	YES	Developer to provide further information-Additional review undergone on 12/29/16 and comments sent 1/27/17. Additional review 2/21/17 and comments sent 3/23/17
SRC040353	158	6/8/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	9/13/2016	9/26/2016	10/17/2016	11/16/2016	3/23/2017	4/23/2017	4/4/2017	3/1/2019	19	YES	Developer to provide further information-Additional review undergone on 12/29/16 and comments sent 1/27/17. Additional review 2/21/17 and comments sent 3/23/17
SRC041087	158	7/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	2/3/2016	2/11/2016	12/29/2016	1/27/2017	3/30/2017	4/30/2017	4/4/2017	3/1/2019	26	YES	Developer to provide further information. Additional review 2/21/17 and comments sent 3/23/17. Question on service territory validity
SRC040813	158	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/29/2016	1/27/2017	2/21/2017	3/23/2017		4/23/2017	4/4/2017	3/1/2019	19	YES	
SRC040814	158	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/29/2016	1/27/2017	2/21/2017	3/23/2017		4/23/2017	4/4/2017	3/1/2019	19	YES	
SRC040820	159	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/18/2015					1/18/2016	1/6/2016	3/1/2019	12	YES	
SRC040821	159	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/18/2015					1/18/2016	1/6/2016	3/1/2019	12	YES	
SRC040819	159	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/18/2015					1/18/2016	1/6/2016	3/1/2019	12	YES	
SRC040822	159	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/18/2015					1/18/2016	1/6/2016	3/1/2019	12	YES	
SRC040818	159	6/24/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/18/2015					1/18/2016	1/6/2016	3/1/2019	12	YES	
SRC041271	162	8/7/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/22/2015	1/18/2016	2/3/2016			3/5/2016	2/11/2016	3/1/2019	23	YES	
SRC041218	162	8/4/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/22/2015	1/18/2016	2/3/2016			3/5/2016	2/11/2016	3/1/2019	23	YES	
SRC041219	162	8/4/2015	Step 5: Design and Constructions	9/28/2015	10/28/2015	12/22/2015	1/18/2016	2/3/2016			3/5/2016	2/11/2016	3/1/2019	23	YES	
SRC040897	166	7/7/2015	Step 5: Design and Constructions	10/9/2015	11/6/2015	12/22/2015					1/22/2016	1/7/2016	3/1/2019	15	YES	
SRC040901	166	7/7/2015	Step 5: Design and Constructions	10/9/2015	11/6/2015	12/22/2015					1/22/2016	1/7/2016	3/1/2019	15	YES	
SRC040898	166	7/7/2015	Step 5: Design and Constructions	10/9/2015	11/6/2015	12/22/2015					1/22/2016	1/7/2016	3/1/2019	15	YES	
SRC040900	166	7/7/2015	Step 5: Design and Constructions	10/9/2015	11/6/2015	12/22/2015					1/22/2016	1/7/2016	3/1/2019	15	YES	
SRC040899	166	7/7/2015	Step 5: Design and Constructions	10/9/2015	11/6/2015	12/22/2015					1/22/2016	1/7/2016	3/1/2019	15	YES	
SRC040667	222	6/19/2015	Step 5: Design and Constructions	9/24/2015	10/19/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC040669	222	6/19/2015	Step 5: Design and Constructions	9/24/2015	10/19/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC040668	222	6/19/2015	Step 5: Design and Constructions	9/24/2015	10/19/2015	10/22/2015	11/6/2015	11/23/2015			12/24/2015	12/1/2015	3/1/2019	23	YES	
SRC042371	228	9/19/2015	Step 5: Design and Constructions	11/2/2015							12/3/2015	11/20/2015	3/1/2019	13	YES	
SRC042373	228	9/19/2015	Step 5: Design and Constructions	11/2/2015							12/3/2015	11/20/2015	3/1/2019	13	YES	
SRC042372	228	9/19/2015	Step 5: Design and Constructions	11/2/2015							12/3/2015	11/20/2015	3/1/2019	13	YES	
SRC042655	235	9/24/2015	Step 5: Design and Constructions	11/18/2016	12/16/2016	1/11/2017					2/11/2017	2/9/2017	3/1/2019	2	YES	Application elements otherwise ready to be reviewed 11/1; Site plan was then found to be out of territory

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information	
SRC042652	235	9/24/2015	Step 5: Design and Constructions	11/18/2016	12/16/2016	1/11/2017					2/11/2017	2/9/2017	3/1/2019	2	YES	Application elements otherwise ready to be reviewed 11/1; Site plan was then found to be out of territory	
SRC042662	235	9/24/2015	Step 5: Design and Constructions	11/18/2016	12/16/2016	1/11/2017					2/11/2017	2/9/2017	3/1/2019	2	YES	Application elements otherwise ready to be reviewed 11/1; Site plan was then found to be out of territory	
SRC042659	235	9/24/2015	Step 5: Design and Constructions	11/18/2016	12/16/2016	1/11/2017					2/11/2017	2/9/2017	3/1/2019	2	YES	Application elements otherwise ready to be reviewed 11/1; Site plan was then found to be out of territory	
SRC042667	235	9/24/2015	Step 5: Design and Constructions	11/18/2016	12/16/2016	1/11/2017					2/11/2017	2/9/2017	3/1/2019	2	YES	Application elements otherwise ready to be reviewed 11/1; Site plan was then found to be out of territory	
SRC042333	251	9/18/2015	Step 5: Design and Constructions	10/3/2015	11/4/2015	11/20/2015					12/21/2015	12/21/2015	3/1/2019	0	YES		
SRC042400	255	9/21/2015	Step 5: Design and Constructions	10/5/2015	11/4/2015	11/23/2015					12/24/2015	12/21/2015	3/1/2019	3	YES		
SRC042467	258	9/22/2015	Step 6: Documents & Contract Submission	2/28/2017							3/31/2017	3/8/2017	3/1/2019	23	YES	Requested to hold off on 1st review until site plans and one lines were updated	
SRC042464	258	9/22/2015	Step 6: Documents & Contract Submission	2/28/2017							3/31/2017	3/8/2017	3/1/2019	23	YES	Requested to hold off on 1st review until site plans and one lines were updated	
SRC042465	258	9/22/2015	Step 6: Documents & Contract Submission	2/28/2017							3/31/2017	3/8/2017	3/1/2019	23	YES	Requested to hold off on 1st review until site plans and one lines were updated	
SRC042439	258	9/22/2015	Step 6: Documents & Contract Submission	2/28/2017							3/31/2017	3/8/2017	3/1/2019	23	YES	Requested to hold off on 1st review until site plans and one lines were updated	
SRC042725	284	9/24/2015	Step 5: Design and Constructions	3/13/2017							4/13/2017	4/10/2017	3/1/2019	3	YES		
SRC042727	284	9/24/2015	Step 5: Design and Constructions	3/13/2017							4/13/2017	4/10/2017	3/1/2019	3	YES		
SRC042722	284	9/24/2015	Step 5: Design and Constructions	3/13/2017							4/13/2017	4/10/2017	3/1/2019	3	YES		
SRC042632	349	9/24/2015	Step 5: Design and Constructions	7/14/2016	7/29/2016	8/4/2016	8/12/2016	9/6/2016			10/27/2016	11/27/2016	11/28/2016	3/1/2019	(1)	NO	Next business day
SRC042628	349	9/24/2015	Step 5: Design and Constructions	7/14/2016	7/29/2016	8/4/2016	8/12/2016	9/6/2016			10/27/2016	11/27/2016	11/28/2016	3/1/2019	(1)	NO	Next business day
SRC042677	349	9/24/2015	Step 5: Design and Constructions	7/14/2016	7/29/2016	8/4/2016	8/12/2016	9/6/2016			10/27/2016	11/27/2016	11/28/2016	3/1/2019	(1)	NO	Next business day
SRC042680	349	9/24/2015	Step 5: Design and Constructions	7/14/2016	7/29/2016	8/4/2016	8/12/2016	9/6/2016			10/27/2016	11/27/2016	11/28/2016	3/1/2019	(1)	NO	Next business day
SRC042675	349	9/24/2015	Step 5: Design and Constructions	7/14/2016	7/29/2016	8/4/2016	8/12/2016	9/6/2016			10/27/2016	11/27/2016	11/28/2016	3/1/2019	(1)	NO	Next business day
SRC045928	373	4/18/2016	Step 5: Design and Constructions	6/3/2016	6/13/2016	7/1/2016	7/25/2016	3/13/2017	3/14/2017	3/20/2017	4/20/2017	3/23/2017	3/1/2019	28	YES	Additional review took place 3/14 and comments sent 3/16	
SRC049639	467	10/13/2016	Step 5: Design and Constructions	11/4/2016	12/7/2016	1/31/2017	3/1/2017	3/14/2017	4/11/2017	4/12/2017	5/13/2017	4/13/2017	3/1/2019	30	YES		
SRC049640	468	10/13/2016	Step 5: Design and Constructions	11/4/2016							12/5/2016	12/2/2016	3/1/2019	3	YES	Application deemed complete 12/2 but more information required from developer before SOW could be issued.	
SRC050654	484	11/1/2016	Step 5: Design and Constructions	11/23/2016	12/16/2016						1/16/2017	12/20/2016	3/1/2019	27	YES	Site is currently out of Xcel territory- 12.16.16	
SRC051583	491	11/14/2016	Step 5: Design and Constructions	12/1/2016							1/1/2017	12/20/2016	3/1/2019	12	YES		
SRC051585	493	11/15/2016	Step 5: Design and Constructions	12/23/2016	1/20/2017	1/30/2017	2/27/2017	3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC051587	495	11/15/2016	Step 5: Design and Constructions	12/23/2016	1/23/2017	1/30/2017	2/27/2017	3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC051589	497	11/15/2016	Step 5: Design and Constructions	12/23/2016	1/13/2017	1/30/2017	2/27/2017	3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC051592	500	11/15/2016	Step 5: Design and Constructions	12/23/2016	1/23/2017	1/30/2017	2/27/2017	3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC051594	502	11/15/2016	Step 5: Design and Constructions	12/23/2016	1/13/2017	1/30/2017	2/27/2017	3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC051679	506	11/17/2016	Step 5: Design and Constructions	3/3/2017	3/6/2017	3/8/2017	3/8/2017	3/13/2017	3/15/2017		4/15/2017	5/1/2017	3/1/2019	(16)	NO	Additional review began 3/23 and comments sent 4/20. On 5/1 policy change regarding trackers allowed the project to be deemed complete.	
SRC052244	516	12/5/2016	Step 5: Design and Constructions	2/3/2017	3/7/2017	3/14/2017					4/14/2017	3/23/2017	3/1/2019	22	YES		
SRC052806	518	12/28/2016	Step 5: Design and Constructions	2/1/2017	2/28/2017	3/14/2017	4/11/2017	4/12/2017			5/13/2017	4/13/2017	3/1/2019	30	YES		
SRC052438	519	12/9/2016	Step 5: Design and Constructions	1/10/2017							2/10/2017	2/9/2017	3/1/2019	1	YES		
SRC052809	523	12/28/2016	Step 5: Design and Constructions	2/1/2017	2/28/2017	3/14/2017					4/14/2017	3/17/2017	3/1/2019	28	YES		
SRC052763	527	12/29/2016	Step 5: Design and Constructions	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC052762	529	12/29/2016	Step 5: Design and Constructions	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC052305	530	12/9/2016	Step 5: Design and Constructions	1/10/2017							2/10/2017	2/3/2017	3/1/2019	7	YES		
SRC052799	535	12/29/2016	Step 5: Design and Constructions	1/30/2017	2/27/2017	3/2/2017	3/7/2017	3/8/2017			4/8/2017	4/7/2017	3/1/2019	1	YES		
SRC052795	537	12/29/2016	Step 5: Design and Constructions	2/3/2017	3/7/2017	3/13/2017					4/13/2017	4/10/2017	3/1/2019	3	YES		
SRC052784	538	12/29/2016	Step 5: Design and Constructions	1/28/2017	2/27/2017	3/16/2017	4/10/2017	4/10/2017			5/11/2017	4/13/2017	3/1/2019	28	YES		
SRC052699	540	12/22/2016	Step 5: Design and Constructions	2/15/2017	3/10/2017	3/17/2017	3/22/2017				4/22/2017	3/23/2017	3/1/2019	30	YES		
SRC052311	541	12/9/2016	Step 5: Design and Constructions	1/10/2017							2/10/2017	2/9/2017	3/1/2019	1	YES		
SRC052797	550	12/29/2016	Step 5: Design and Constructions	1/30/2017	2/27/2017	3/2/2017	3/7/2017	3/8/2017			4/8/2017	4/10/2017	3/1/2019	(2)	NO		
SRC052754	552	12/29/2016	Step 5: Design and Constructions	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC052737	553	12/28/2016	Step 5: Design and Constructions	1/28/2017	2/27/2017	3/16/2017					4/16/2017	4/13/2017	3/1/2019	3	YES		
SRC052804	556	12/28/2016	Step 5: Design and Constructions	2/1/2017	3/1/2017	3/14/2017	4/11/2017	4/12/2017			5/13/2017	4/13/2017	3/1/2019	30	YES		
SRC052761	562	12/29/2016	Step 5: Design and Constructions	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC052798	565	12/29/2016	Step 5: Design and Constructions	2/13/2017	3/7/2017	3/14/2017					4/14/2017	3/23/2017	3/1/2019	22	YES		
SRC052738	569	12/28/2016	Step 5: Design and Constructions	1/28/2017	2/27/2017	3/16/2017					4/16/2017	4/13/2017	3/1/2019	3	YES		
SRC052434	578	12/9/2016	Step 4: Engineering Scoping Study	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		
SRC052693	579	12/21/2016	Step 6: Documents & Contract Submission	2/15/2017	3/10/2017	3/17/2017	3/22/2017				4/22/2017	3/23/2017	3/1/2019	30	YES		
SRC052694	580	12/21/2016	Step 4: Engineering Scoping Study	2/22/2017	3/10/2017	3/17/2017	3/22/2017				4/22/2017	3/23/2017	3/1/2019	30	YES		
SRC052716	582	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES		
SRC052743	584	12/28/2016	Step 5: Design and Constructions	2/1/2017	3/1/2017	3/14/2017	4/11/2017	4/12/2017			5/13/2017	4/13/2017	3/1/2019	30	YES		
SRC052741	590	12/28/2016	Step 5: Design and Constructions	1/28/2017	2/27/2017	3/16/2017					4/16/2017	4/13/2017	3/1/2019	3	YES		
SRC052796	594	12/29/2016	Step 5: Design and Constructions	2/3/2017	3/7/2017	3/13/2017					4/13/2017	4/10/2017	3/1/2019	3	YES		
SRC052785	597	12/29/2016	Step 5: Design and Constructions	1/28/2017	2/27/2017	3/16/2017	4/10/2017				5/11/2017	4/13/2017	3/1/2019	28	YES		
SRC052433	601	12/9/2016	Step 5: Design and Constructions	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES		

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC052739	603	12/28/2016	Step 5: Design and Constructions	1/28/2017	2/27/2017	3/16/2017					4/16/2017	4/13/2017	3/1/2019	3	YES	
SRC052740	604	12/28/2016	Step 5: Design and Constructions	1/28/2017	3/2/2017	4/13/2017					5/14/2017	4/13/2017	3/1/2019	31	YES	
SRC052803	605	12/28/2016	Step 5: Design and Constructions	2/1/2017	2/28/2017	3/14/2017	4/11/2017	4/12/2017			5/13/2017	4/13/2017	3/1/2019	30	YES	
SRC052759	608	12/29/2016	Step 4: Engineering Scoping Study	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES	
SRC052755	609	12/29/2016	Step 5: Design and Constructions	1/31/2017	3/2/2017			3/20/2017			4/20/2017	4/7/2017	3/1/2019	13	YES	
SRC052717	612	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/27/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052825	613	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052722	614	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/27/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052828	615	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/22/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052715	616	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/27/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052824	617	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052728	618	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052733	620	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052838	621	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052718	622	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052826	623	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/22/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052732	624	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/27/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052837	625	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052719	626	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052827	627	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052726	628	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/27/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052839	629	12/30/2016	Step 4: Engineering Scoping Study	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052834	634	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052727	635	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052813	638	12/30/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052814	639	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/20/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052721	640	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/27/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052832	641	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052725	642	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052831	643	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/20/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052724	644	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052830	645	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/20/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC052723	646	12/27/2016	Step 5: Design and Constructions	1/25/2017	2/24/2017	3/13/2017					4/13/2017	3/31/2017	3/1/2019	13	YES	
SRC052829	647	12/30/2016	Step 5: Design and Constructions	1/27/2017	2/23/2017	3/14/2017					4/14/2017	4/10/2017	3/1/2019	4	YES	
SRC042081	648	9/13/2015	Step 5: Design and Constructions	7/11/2018	7/19/2018	7/23/2018	7/31/2018				8/31/2018	4/21/2016	3/1/2019	862	YES	Updated documents submitted
SRC042083	648	9/13/2015	Step 5: Design and Constructions	7/11/2018	7/19/2018	7/23/2018	7/31/2018				8/31/2018	4/21/2016	3/1/2019	862	YES	Updated documents submitted
SRC071169	648	9/13/2015	Step 5: Design and Constructions	7/11/2018	7/19/2018	7/23/2018	7/31/2018				8/31/2018	4/21/2016	3/1/2019	862	YES	Updated documents submitted
SRC055090	649	4/21/2017	Step 5: Design and Constructions	6/29/2017	7/24/2017	8/18/2017					9/18/2017	9/7/2017	3/1/2019	11	YES	
SRC055565	650	5/10/2017	Step 5: Design and Constructions	6/29/2017	7/24/2017	8/18/2017					9/18/2017	9/7/2017	3/1/2019	11	YES	
SRC061101	651	8/14/2017	Step 3: Initial Review	1/3/2019	1/18/2019	2/8/2019					3/11/2019		3/1/2019		TBD	
SRC062754	652	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062797	653	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062798	654	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062799	655	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062800	656	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062801	657	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062802	658	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062803	659	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062804	660	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062805	661	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062807	662	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062809	663	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062810	664	10/12/2017	Step 4: Engineering Scoping Study	3/13/2018	4/2/2018	4/4/2018					5/5/2018	4/9/2018	3/1/2019	26	YES	
SRC062811	665	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062812	666	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062814	668	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062815	669	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062816	670	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062817	671	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062818	672	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062819	673	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062820	674	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062821	675	10/12/2017	Step 4: Engineering Scoping Study	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062822	676	10/12/2017	Step 5: Design and Constructions	12/13/2017	1/11/2018	1/11/2018					2/11/2018	1/22/2018	3/1/2019	20	YES	
SRC062823	677	10/12/2017	Step 5: Design and Constructions	12/13/2017							1/13/2018	1/11/2018	3/1/2019	2	YES	
SRC062868	678	10/19/2017	Step 4: Engineering Scoping Study	3/13/2018	4/2/2018	4/4/2018					5/5/2018	4/9/2018	3/1/2019	26	YES	
SRC063297	679	10/30/2017	Step 4: Engineering Scoping Study	3/13/2018	4/2/2018	4/4/2018					5/5/2018	4/9/2018	3/1/2019	26	YES	
SRC063633	680	11/7/2017	Step 5: Design and Constructions	1/19/2018	2/1/2018	2/6/2018					3/9/2018	2/23/2018	3/1/2019	14	YES	
SRC063634	681	11/7/2017	Step 5: Design and Constructions								3/9/2018	2/23/2018	3/1/2019	14	YES	
SRC063636	683	11/7/2017	Step 5: Design and Constructions	3/13/2018							4/13/2018	4/2/2018	3/1/2019	11	YES	
SRC063637	684	11/10/2017	Step 5: Design and Constructions	3/13/2018							4/13/2018	4/2/2018	3/1/2019	11	YES	

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC063638	685	11/13/2017	Step 4: Engineering Scoping Study	3/13/2018							4/13/2018	4/2/2018	3/1/2019	11	YES	
SRC063639	686	11/13/2017	Step 5: Design and Constructions	2/13/2018							3/16/2018	2/23/2018	3/1/2019	21	YES	
SRC063642	687	11/13/2017	Step 5: Design and Constructions	2/6/2018							3/9/2018	2/23/2018	3/1/2019	14	YES	
SRC063645	688	11/13/2017	Step 5: Design and Constructions	2/6/2018	2/26/2018	2/27/2018					3/30/2018	3/2/2018	3/1/2019	28	YES	
SRC063646	689	11/17/2017	Step 5: Design and Constructions	1/19/2018	2/1/2018	2/6/2018					3/9/2018	2/23/2018	3/1/2019	14	YES	
SRC063647	690	11/21/2017	Step 5: Design and Constructions	3/13/2018							4/13/2018	4/2/2018	3/1/2019	11	YES	
SRC064070	691	12/5/2017	Step 4: Engineering Scoping Study	3/13/2018							4/13/2018	4/2/2018	3/1/2019	11	YES	
SRC064072	693	12/5/2017	Step 5: Design and Constructions	3/13/2018	4/2/2018	4/4/2018					5/5/2018	4/9/2018	3/1/2019	26	YES	
SRC064073	694	12/5/2017	Step 5: Design and Constructions	4/25/2018	5/14/2018	5/25/2018					6/25/2018	5/30/2018	3/1/2019	26	YES	
SRC064075	696	12/5/2017	Step 5: Design and Constructions	3/13/2018	4/2/2018	4/4/2018					5/5/2018	4/9/2018	3/1/2019	26	YES	
SRC064254	697	12/21/2017	Step 5: Design and Constructions	1/2/2018	1/11/2018	1/18/2018					2/18/2018	1/25/2018	3/1/2019	24	YES	
SRC064852	698	1/25/2018	Step 4: Engineering Scoping Study	4/5/2018	4/9/2018	4/12/2018					5/13/2018	4/16/2018	3/1/2019	27	YES	
SRC064853	699	1/29/2018	Step 5: Design and Constructions	4/5/2018							5/6/2018	4/9/2018	3/1/2019	27	YES	
SRC064854	700	1/29/2018	Step 4: Engineering Scoping Study	4/5/2018	4/9/2018	4/17/2018					5/18/2018	4/20/2018	3/1/2019	28	YES	
SRC065488	701	2/28/2018	Step 4: Engineering Scoping Study	4/5/2018	4/9/2018	4/12/2018					5/13/2018	4/16/2018	3/1/2019	27	YES	
SRC065638	703	3/20/2018	Step 4: Engineering Scoping Study	4/20/2018	5/14/2018	6/7/2018					7/8/2018	6/14/2018	3/1/2019	24	YES	
SRC065957	707	4/11/2018	Step 4: Engineering Scoping Study	5/11/2018	5/23/2018	6/8/2018					7/9/2018	6/14/2018	3/1/2019	25	YES	
SRC065961	710	4/11/2018	Step 4: Engineering Scoping Study	5/11/2018	5/23/2018	6/8/2018					7/9/2018	6/14/2018	3/1/2019	25	YES	
SRC065964	711	4/11/2018	Step 5: Design and Constructions	4/23/2018	5/9/2018	5/14/2018	5/21/2018	6/14/2018			7/15/2018	6/15/2018	3/1/2019	30	YES	
SRC065965	712	4/16/2018	Step 4: Engineering Scoping Study	7/20/2018	7/31/2018	8/10/2018					9/10/2018	8/15/2018	3/1/2019	26	YES	
SRC066766	713	5/16/2018	Step 5: Design and Constructions	6/20/2018							7/21/2018	7/11/2018	3/1/2019	10	YES	
SRC067199	714	5/21/2018	Step 5: Design and Constructions	6/12/2018	6/14/2018	7/6/2018	7/9/2018	7/9/2018			8/9/2018	7/10/2018	3/1/2019	30	YES	
SRC067624	715	6/12/2018	Step 4: Engineering Scoping Study	7/17/2018	7/19/2018	9/28/2018					10/29/2018	10/31/2018	3/1/2019	(2)	NO	
SRC067625	716	6/12/2018	Step 5: Design and Constructions	7/17/2018	7/31/2018	8/10/2018	8/14/2018	8/20/2018			9/20/2018	8/23/2018	3/1/2019	28	YES	
SRC067629	719	6/14/2018	Step 4: Engineering Scoping Study	9/26/2018							10/27/2018	10/8/2018	3/1/2019	19	YES	
SRC067630	720	6/14/2018	Step 5: Design and Constructions	7/13/2018	7/19/2018	7/24/2018					8/24/2018	7/24/2018	3/1/2019	31	YES	
SRC067631	721	6/14/2018	Step 4: Engineering Scoping Study	7/13/2018	7/19/2018	7/24/2018					8/24/2018	7/24/2018	3/1/2019	31	YES	
SRC067632	722	6/14/2018	Step 5: Design and Constructions	7/25/2018	7/31/2018	8/28/2018					9/28/2018	9/6/2018	3/1/2019	22	YES	
SRC067634	724	6/14/2018	Step 4: Engineering Scoping Study	8/15/2018	8/23/2018	8/28/2018					9/28/2018	9/6/2018	3/1/2019	22	YES	
SRC067637	725	6/15/2018	Step 5: Design and Constructions	7/20/2018	7/31/2018	8/7/2018					9/7/2018	8/8/2018	3/1/2019	30	YES	
SRC067638	726	6/15/2018	Step 5: Design and Constructions	7/23/2018	7/26/2018	7/31/2018	8/2/2018	8/2/2018			9/2/2018	8/6/2018	3/1/2019	27	YES	
SRC067954	728	7/23/2018	Step 5: Design and Constructions	8/8/2018	8/10/2018	8/14/2018	8/23/2018				9/23/2018	8/31/2018	3/1/2019	23	YES	
SRC067963	729	7/24/2018	Step 4: Engineering Scoping Study	9/26/2018							10/27/2018	10/8/2018	3/1/2019	19	YES	
SRC067962	730	7/24/2018	Step 4: Engineering Scoping Study	8/16/2018	9/18/2018	9/25/2018					10/26/2018	10/31/2018	3/1/2019	(5)	NO	
SRC067961	731	7/24/2018	Step 4: Engineering Scoping Study	8/16/2018	9/18/2018	9/25/2018	11/30/2018	11/5/2018		11/30/2018	12/31/2018	1/2/2019	3/1/2019	(2)	NO	
SRC067960	732	7/24/2018	Step 4: Engineering Scoping Study	8/16/2018	9/18/2018	9/25/2018					10/26/2018	10/31/2018	3/1/2019	(5)	NO	
SRC067959	733	7/24/2018	Step 4: Engineering Scoping Study	8/16/2018	9/18/2018	9/25/2018					10/26/2018	10/31/2018	3/1/2019	(5)	NO	
SRC067955	734	7/24/2018	Step 4: Engineering Scoping Study	8/16/2018	9/18/2018	9/25/2018					10/26/2018	10/31/2018	3/1/2019	(5)	NO	
SRC068006	735	7/26/2018	Step 4: Engineering Scoping Study	9/21/2018							10/22/2018	10/8/2018	3/1/2019	14	YES	
SRC068007	736	7/26/2018	Step 4: Engineering Scoping Study	9/21/2018							10/22/2018	10/8/2018	3/1/2019	14	YES	
SRC068051	737	8/10/2018	Step 4: Engineering Scoping Study	10/31/2018	11/27/2018	11/27/2018					12/28/2018	11/30/2018	3/1/2019	28	YES	
SRC068220	738	8/20/2018	Step 5: Design and Constructions	10/8/2018	10/15/2018						11/15/2018	10/16/2018	3/1/2019	30	YES	
SRC068265	741	8/27/2018	Step 4: Engineering Scoping Study	10/18/2018							11/18/2018	11/19/2018	3/1/2019	(1)	NO	Next business day
SRC068266	742	8/27/2018	Step 4: Engineering Scoping Study	10/18/2018							11/18/2018	11/19/2018	3/1/2019	(1)	NO	Next business day
SRC068267	743	8/31/2018	Step 4: Engineering Scoping Study	11/1/2018	11/5/2018	11/8/2018					12/9/2018	11/9/2018	3/1/2019	30	YES	
SRC068268	744	9/4/2018	Step 3: Initial Review	11/27/2018	12/27/2018	2/4/2019					3/7/2019		3/1/2019		TRD	
SRC068269	745	9/4/2018	Step 4: Engineering Scoping Study	10/30/2018	11/29/2018	11/30/2018					12/31/2018	12/31/2018	3/1/2019	0	YES	
SRC068270	746	9/4/2018	Step 4: Engineering Scoping Study	10/30/2018	11/29/2018	11/30/2018	1/2/2019				2/2/2019	1/2/2019	3/1/2019	31	YES	
SRC068441	747	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018							11/30/2018	11/27/2018	3/1/2019	3	YES	

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC068442	748	9/13/2018	Step 4: Engineering Scoping Study	11/5/2018							12/6/2018	11/30/2018	3/1/2019	6	YES	
SRC068443	749	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018							11/30/2018	11/27/2018	3/1/2019	3	YES	
SRC068444	750	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018							11/30/2018	11/5/2018	3/1/2019	25	YES	
SRC068445	751	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018	11/29/2018	11/30/2018					12/31/2018	12/31/2018	3/1/2019	0	YES	
SRC068446	752	9/13/2018	Step 4: Engineering Scoping Study	10/29/2018							11/29/2018	11/5/2018	3/1/2019	24	YES	
SRC068447	753	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018							11/30/2018	11/27/2018	3/1/2019	3	YES	
SRC068448	754	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018	11/29/2018	11/30/2018					12/31/2018	12/31/2018	3/1/2019	0	YES	
SRC068439	755	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018	11/27/2018	11/28/2018	11/30/2018				12/31/2018	11/30/2018	3/1/2019	31	YES	
SRC068440	757	9/13/2018	Step 4: Engineering Scoping Study	10/30/2018	11/27/2018	11/27/2018					12/28/2018	11/30/2018	3/1/2019	28	YES	
SRC068578	758	9/20/2018	Step 4: Engineering Scoping Study	10/15/2018	10/19/2018	10/22/2018					11/22/2018	10/29/2018	3/1/2019	24	YES	
SRC068577	759	9/20/2018	Step 4: Engineering Scoping Study	10/11/2018	10/15/2018	10/18/2018					11/18/2018	10/19/2018	3/1/2019	30	YES	
SRC068639	760	9/21/2018	Step 4: Engineering Scoping Study	10/15/2018	11/12/2018	11/12/2018	12/12/2018				1/12/2019	12/12/2018	3/1/2019	31	YES	
SRC068630	761	9/21/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018						1/28/2019	12/28/2018	3/1/2019	31	YES	
SRC068637	763	9/21/2018	Step 4: Engineering Scoping Study	10/15/2018	10/19/2018						11/19/2018	10/29/2018	3/1/2019	21	YES	
SRC068770	764	9/28/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018						1/28/2019	12/28/2018	3/1/2019	31	YES	
SRC068919	766	10/2/2018	Step 4: Engineering Scoping Study	10/31/2018							12/1/2018	11/30/2018	3/1/2019	1	YES	
SRC068918	767	10/2/2018	Step 4: Engineering Scoping Study	10/31/2018							12/1/2018	11/30/2018	3/1/2019	1	YES	
SRC068912	772	10/2/2018	Step 4: Engineering Scoping Study	11/8/2018							12/9/2018	11/30/2018	3/1/2019	9	YES	
SRC068911	773	10/2/2018	Step 4: Engineering Scoping Study	11/6/2018							12/7/2018	11/30/2018	3/1/2019	7	YES	
SRC068910	774	10/2/2018	Step 4: Engineering Scoping Study	10/31/2018	11/30/2018	11/30/2018					12/31/2018	12/28/2018	3/1/2019	3	YES	
SRC068909	775	10/3/2018	Step 4: Engineering Scoping Study	10/30/2018	11/27/2018	11/27/2018					12/28/2018	11/30/2018	3/1/2019	28	YES	
SRC068908	776	10/3/2018	Step 4: Engineering Scoping Study	10/30/2018							11/30/2018	11/27/2018	3/1/2019	3	YES	
SRC068963	778	10/15/2018	Step 4: Engineering Scoping Study	10/31/2018	11/8/2018	11/15/2018					12/16/2018	12/7/2018	3/1/2019	9	YES	
SRC068964	779	10/15/2018	Step 4: Engineering Scoping Study	10/31/2018	11/27/2018	11/28/2018	11/30/2018				12/31/2018	11/30/2018	3/1/2019	31	YES	
SRC068979	789	10/16/2018	Step 4: Engineering Scoping Study	11/29/2018	12/28/2018						1/28/2019	12/28/2018	3/1/2019	31	YES	
SRC068980	790	10/17/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/19/2018					1/19/2019	12/28/2018	3/1/2019	22	YES	
SRC068981	791	10/16/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC068982	792	10/16/2018	Step 4: Engineering Scoping Study	11/14/2018	12/7/2018	12/19/2018					1/19/2019	12/28/2018	3/1/2019	22	YES	
SRC068983	793	10/16/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC068984	794	10/16/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC068985	795	10/16/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC068986	796	10/16/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC068987	797	10/16/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	1/3/2019					2/3/2019	1/11/2019	3/1/2019	23	YES	
SRC068988	798	10/18/2018	Step 4: Engineering Scoping Study	11/1/2018	11/27/2018	11/29/2018	1/2/2019	1/3/2019			2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069414	799	10/29/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018	1/11/2019				2/11/2019	1/11/2019	3/1/2019	31	YES	
SRC069415	800	10/29/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018					1/28/2019	1/11/2019	3/1/2019	17	YES	
SRC069416	801	10/29/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018					1/28/2019	1/11/2019	3/1/2019	17	YES	
SRC069417	802	10/29/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018					1/28/2019	1/11/2019	3/1/2019	17	YES	
SRC069419	804	10/29/2018	Step 4: Engineering Scoping Study	11/6/2018							12/7/2018	11/30/2018	3/1/2019	7	YES	

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC069420	805	10/29/2018	Step 4: Engineering Scoping Study	11/6/2018							12/7/2018	11/30/2018	3/1/2019	7	YES	
SRC069421	806	10/30/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018					1/28/2019	1/11/2019	3/1/2019	17	YES	
SRC069422	807	10/30/2018	Step 4: Engineering Scoping Study	11/12/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069427	808	10/31/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018					1/28/2019	1/11/2019	3/1/2019	17	YES	
SRC069428	809	10/31/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/3/2019					2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069433	814	10/31/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/3/2019					2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069434	815	10/31/2018	Step 4: Engineering Scoping Study	11/27/2018	12/27/2018	1/3/2019					2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069435	816	10/31/2018	Step 4: Engineering Scoping Study	11/27/2018	12/27/2018	1/3/2019					2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069437	818	10/31/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/3/2019					2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069438	819	10/31/2018	Step 4: Engineering Scoping Study	11/5/2018							12/6/2018	11/30/2018	3/1/2019	6	YES	
SRC069439	820	10/31/2018	Step 4: Engineering Scoping Study	11/15/2018							12/14/2018	12/6/2018	3/1/2019	8	YES	
SRC069524	821	11/2/2018	Step 4: Engineering Scoping Study	11/14/2018	12/7/2018	12/19/2018					1/19/2019	12/28/2018	3/1/2019	22	YES	
SRC069525	822	11/2/2018	Step 3: Initial Review	11/14/2018	12/7/2018	2/25/2019					3/28/2019		3/1/2019		TBD	
SRC069526	823	11/2/2018	Step 4: Engineering Scoping Study	11/14/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069527	824	11/5/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/3/2019					2/3/2019	1/3/2019	3/1/2019	31	YES	
SRC069528	825	11/5/2018	Step 4: Engineering Scoping Study	11/19/2018	12/28/2018	12/18/2018		1/7/2019			2/7/2019	1/11/2019	3/1/2019	27	YES	
SRC069529	826	11/5/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018	12/18/2018					1/18/2019	1/11/2019	3/1/2019	7	YES	
SRC069530	827	11/5/2018	Step 4: Engineering Scoping Study	11/19/2018							12/20/2018	12/17/2018	3/1/2019	3	YES	
SRC069531	828	11/5/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018	12/18/2018					1/18/2019	1/11/2019	3/1/2019	7	YES	
SRC069532	829	11/5/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/7/2019					2/7/2019	1/11/2019	3/1/2019	27	YES	
SRC069533	830	11/6/2018	Step 4: Engineering Scoping Study	12/3/2018	12/28/2018	12/28/2018					1/28/2019	1/11/2019	3/1/2019	17	YES	
SRC069871	832	11/9/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018						1/17/2019	12/27/2018	3/1/2019	21	YES	
SRC069872	833	11/9/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018						1/17/2019	12/27/2018	3/1/2019	21	YES	
SRC069873	834	11/9/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018						1/17/2019	12/27/2018	3/1/2019	21	YES	
SRC069874	835	11/9/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018						1/17/2019	12/27/2018	3/1/2019	21	YES	
SRC069875	836	11/12/2018	Step 4: Engineering Scoping Study	12/10/2018							1/10/2019	12/28/2018	3/1/2019	13	YES	
SRC069876	837	11/12/2018	Step 4: Engineering Scoping Study	12/10/2018	12/31/2018	2/1/2019					3/4/2019	2/1/2019	3/1/2019	31	YES	
SRC069878	839	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018							12/20/2018	12/17/2018	3/1/2019	3	YES	
SRC069879	840	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018		12/3/2018					1/3/2019	1/2/2019	3/1/2019	1	YES	
SRC069880	841	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018							12/20/2018	12/17/2018	3/1/2019	3	YES	
SRC069882	843	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018							12/20/2018	12/17/2018	3/1/2019	3	YES	
SRC069883	844	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018							12/20/2018	12/17/2018	3/1/2019	3	YES	
SRC069884	845	11/12/2018	Step 4: Engineering Scoping Study	11/14/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069885	846	11/12/2018	Step 4: Engineering Scoping Study	11/14/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069886	847	11/12/2018	Step 3: Initial Review	11/14/2018	12/7/2018						1/7/2019		3/1/2019		TBD	
SRC069887	848	11/12/2018	Step 4: Engineering Scoping Study	11/28/2018	12/10/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069888	849	11/12/2018	Step 4: Engineering Scoping Study	11/27/2018	12/10/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069889	850	11/12/2018	Step 4: Engineering Scoping Study	11/14/2018	12/7/2018	12/17/2018					1/17/2019	1/11/2019	3/1/2019	6	YES	
SRC069890	851	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018						1/17/2019	12/27/2018	3/1/2019	21	YES	
SRC069891	852	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018	12/17/2018						1/17/2019	12/27/2018	3/1/2019	21	YES	

Attachment C

Solar Garden: Solar Garden ID	Site ID	Submission	Status	Sent to Engineering Review - Clock Start One	Comments Sent 1	Clock Restart 1	Comments Sent 2	Clock Restart 2	Comments Sent 3	Clock Restart 3	End of 30 day review clock	Applications Considered Complete	Data Pulled	Time lapse between requirement and date sent	Section 9 Requirement Met	Additional Information
SRC069892	853	11/12/2018	Step 4: Engineering Scoping Study	12/10/2018	12/31/2018						1/31/2019	2/1/2019	3/1/2019	(1)	NO	Next business day
SRC069893	854	11/12/2018	Step 4: Engineering Scoping Study	11/27/2018							12/28/2018	12/17/2018	3/1/2019	11	YES	
SRC069894	855	11/12/2018	Step 4: Engineering Scoping Study	11/19/2018							12/20/2018	12/17/2018	3/1/2019	3	YES	
SRC069976	857	11/13/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/7/2019					2/7/2019	1/11/2019	3/1/2019	27	YES	
SRC069977	858	11/14/2018	Step 4: Engineering Scoping Study	11/27/2018	12/28/2018	1/7/2019					2/7/2019	1/11/2019	3/1/2019	27	YES	
SRC069978	859	11/13/2018	Step 4: Engineering Scoping Study	12/19/2018		1/3/2019					2/3/2019	1/11/2019	3/1/2019	23	YES	
SRC069980	861	11/15/2018	Step 3: Initial Review	2/7/2019							3/10/2019		3/1/2019		TBD	
SRC069983	864	11/16/2018	Step 3: Initial Review	2/7/2019							3/10/2019		3/1/2019		TBD	
SRC069986	865	11/19/2018	Step 4: Engineering Scoping Study	11/27/2018							12/28/2018	12/27/2018	3/1/2019	1	YES	
SRC069989	866	11/19/2018	Step 4: Engineering Scoping Study	11/28/2018	12/27/2018	1/18/2019	1/31/2019	2/1/2019			3/4/2019	2/1/2019	3/1/2019	31	YES	
SRC070201	867	11/20/2018	Step 4: Engineering Scoping Study	12/28/2018	1/11/2019	1/3/2019	1/18/2019	1/15/2019	1/24/2019	2/1/2019	3/4/2019	2/1/2019	3/1/2019	31	YES	
SRC070202	868	11/20/2018	Step 4: Engineering Scoping Study	12/28/2018	1/11/2019	1/3/2019					2/11/2019	1/15/2019	3/1/2019	27	YES	
SRC071533		2/1/2019	Step 4: Engineering Scoping Study	2/8/2019							3/11/2019	2/20/2019	3/1/2019	19	YES	
SRC071532		2/1/2019	Step 4: Engineering Scoping Study	2/8/2019							3/11/2019	2/18/2019	3/1/2019	21	YES	
SRC071534		2/1/2019	Step 4: Engineering Scoping Study	2/8/2019							3/11/2019	2/18/2019	3/1/2019	21	YES	
SRC071171		1/18/2019	Step 3: Initial Review	2/15/2019							3/18/2019		3/1/2019		TBD	
SRC071175		1/18/2019	Step 3: Initial Review	2/15/2019							3/18/2019		3/1/2019		TBD	
SRC071174		1/18/2019	Step 4: Engineering Scoping Study	2/1/2019							3/4/2019	2/28/2019	3/1/2019	4	YES	
SRC071173		1/18/2019	Step 4: Engineering Scoping Study	2/1/2019							3/4/2019	2/28/2019	3/1/2019	4	YES	
SRC071262		1/24/2019	Step 3: Initial Review	2/18/2019							3/21/2019		3/1/2019		TBD	
SRC071263		1/24/2019	Step 3: Initial Review	2/8/2019							3/11/2019		3/1/2019		TBD	
SRC070888		12/7/2018	Step 4: Engineering Scoping Study	12/19/2018	12/31/2018						1/31/2019	2/1/2019	3/1/2019	(1)	NO	Next business day
SRC071126		1/7/2019	Step 4: Engineering Scoping Study	2/1/2019							3/4/2019	2/28/2019	3/1/2019	4	YES	
SRC071404		1/25/2019	Step 3: Initial Review	2/15/2019							3/18/2019		3/1/2019		TBD	
SRC071405		1/25/2019	Step 3: Initial Review	2/27/2019							3/30/2019		3/1/2019		TBD	
SRC070623		12/4/2018	Step 3: Initial Review	2/5/2019							3/8/2019		3/1/2019		TBD	
SRC071535		2/4/2019	Step 4: Engineering Scoping Study	2/8/2019							3/11/2019	2/18/2019	3/1/2019	21	YES	
SRC070933		12/11/2018	Step 4: Engineering Scoping Study	1/14/2019							2/14/2019	1/18/2019	3/1/2019	27	YES	
SRC070932		12/11/2018	Step 4: Engineering Scoping Study	12/19/2018	12/31/2018						1/31/2019	2/1/2019	3/1/2019	(1)	NO	Next business day
SRC071103		12/19/2018	Step 4: Engineering Scoping Study	12/27/2018							1/27/2019	1/18/2019	3/1/2019	9	YES	
SRC071104		12/21/2018	Step 3: Initial Review	1/29/2019	2/1/2019	2/4/2019					3/7/2019		3/1/2019		TBD	
SRC070580		12/3/2018	Step 4: Engineering Scoping Study	1/14/2019	1/18/2019	1/21/2019	1/24/2019	1/24/2019	1/29/2019	2/1/2019	3/4/2019	2/1/2019	3/1/2019	31	YES	

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC040942	15	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040943	15	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040944	15	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040945	15	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040946	15	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC041165	16	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC041166	16	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC041167	16	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC041168	16	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC041169	16	Step 5: Design and Constructions	11/24/2015		12/17/2015	12/15/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040603	43	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040606	43	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040608	43	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040610	43	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040613	43	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC038484	60	Step 5: Design and Constructions	1/22/2015	2/13/2015	2/3/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC038485	60	Step 5: Design and Constructions	1/22/2015	2/13/2015	2/3/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC038486	60	Step 5: Design and Constructions	1/22/2015	2/13/2015	2/3/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC038495	60	Step 5: Design and Constructions	1/22/2015	2/13/2015	2/3/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC038502	60	Step 5: Design and Constructions	1/22/2015	2/13/2015	2/3/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC039909	64	Step 4: Engineering Scoping Study	8/27/2015	9/21/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC039910	64	Step 4: Engineering Scoping Study	8/27/2015	9/21/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC039911	64	Step 4: Engineering Scoping Study	8/27/2015	9/21/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC039913	64	Step 4: Engineering Scoping Study	8/27/2015	9/21/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC039914	64	Step 4: Engineering Scoping Study	8/27/2015	9/21/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC039624	108	Step 4: Engineering Scoping Study	9/4/2016		9/26/2016	9/25/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC039756	108	Step 4: Engineering Scoping Study	9/4/2016		9/26/2016	9/25/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC039757	108	Step 4: Engineering Scoping Study	9/4/2016		9/26/2016	9/25/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC039758	108	Step 4: Engineering Scoping Study	9/4/2016		9/26/2016	9/25/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040075	114	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040076	114	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040077	114	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040078	114	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040079	114	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040034	118	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040035	118	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040036	118	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040037	118	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC040038	118	Step 5: Design and Constructions	9/4/2015	9/28/2015	9/18/2015	3/1/2019	YES	YES	NO	YES	YES	YES	N/A	
SRC041077	153	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/24/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041078	153	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/24/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041079	153	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/24/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041080	153	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/24/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040823	154	Step 5: Design and Constructions	3/22/2017		4/13/2017	3/23/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040824	154	Step 5: Design and Constructions	3/22/2017		4/13/2017	3/23/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041082	157	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041083	157	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041084	157	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041085	157	Step 5: Design and Constructions	3/24/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040316	158	Step 5: Design and Constructions	4/4/2017		4/26/2017	4/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040353	158	Step 5: Design and Constructions	4/4/2017		4/26/2017	4/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040813	158	Step 5: Design and Constructions	4/4/2017		4/26/2017	4/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040814	158	Step 5: Design and Constructions	4/4/2017		4/26/2017	4/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC041087	158	Step 5: Design and Constructions	4/4/2017		4/26/2017	4/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC040818	159	Step 5: Design and Constructions	1/6/2016		1/29/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(94)	SOW reissued per the developer
SRC040819	159	Step 5: Design and Constructions	1/6/2016		1/29/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(94)	SOW reissued per the developer

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC040820	159	Step 5: Design and Constructions	1/6/2016		1/29/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(94)	SOW reissued per the developer
SRC040821	159	Step 5: Design and Constructions	1/6/2016		1/29/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(94)	SOW reissued per the developer
SRC040822	159	Step 5: Design and Constructions	1/6/2016		1/29/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(94)	SOW reissued per the developer
SRC041218	162	Step 5: Design and Constructions	2/11/2016		3/7/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(68)	SOW reissued per the developer
SRC041219	162	Step 5: Design and Constructions	2/11/2016		3/7/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(68)	SOW reissued per the developer
SRC041271	162	Step 5: Design and Constructions	2/11/2016		3/7/2016	6/8/2016	3/1/2019	NO		YES	NO	NO	(68)	SOW reissued per the developer
SRC040897	166	Step 5: Design and Constructions	1/7/2016		2/1/2016	1/14/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC040898	166	Step 5: Design and Constructions	1/7/2016		2/1/2016	1/14/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC040899	166	Step 5: Design and Constructions	1/7/2016		2/1/2016	1/14/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC040900	166	Step 5: Design and Constructions	1/7/2016		2/1/2016	1/14/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC040901	166	Step 5: Design and Constructions	1/7/2016		2/1/2016	1/14/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC040667	222	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040668	222	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC040669	222	Step 5: Design and Constructions	12/1/2015		12/23/2015	12/22/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC042371	228	Step 5: Design and Constructions	11/20/2015		12/14/2015	6/7/2016	3/1/2019	NO		YES	NO	NO	(127)	Service Territory Dispute
SRC042372	228	Step 5: Design and Constructions	11/20/2015		12/14/2015	6/7/2016	3/1/2019	NO		YES	NO	NO	(127)	Service Territory Dispute
SRC042373	228	Step 5: Design and Constructions	11/20/2015		12/14/2015	6/7/2016	3/1/2019	NO		YES	NO	NO	(127)	Service Territory Dispute
SRC042652	235	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/21/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042653	235	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/21/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042654	235	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/21/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042655	235	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/21/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042656	235	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/21/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042657	235	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/21/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042333	251	Step 5: Design and Constructions	12/21/2015		1/14/2016	12/30/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC042400	255	Step 5: Design and Constructions	12/21/2015		1/14/2016	12/29/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC042439	258	Step 6: Documents & Contract Submission	3/8/2017		3/30/2017	3/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042464	258	Step 6: Documents & Contract Submission	3/8/2017		3/30/2017	3/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042465	258	Step 6: Documents & Contract Submission	3/8/2017		3/30/2017	3/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042467	258	Step 6: Documents & Contract Submission	3/8/2017		3/30/2017	3/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042734	276	Step 6: Documents & Contract Submission	9/23/2016		10/14/2016	10/10/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042736	276	Step 6: Documents & Contract Submission	9/23/2016		10/14/2016	10/10/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042738	276	Step 6: Documents & Contract Submission	9/23/2016		10/14/2016	10/10/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042739	276	Step 6: Documents & Contract Submission	9/23/2016		10/14/2016	10/10/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042740	276	Step 6: Documents & Contract Submission	9/23/2016		10/14/2016	10/10/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042722	284	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042725	284	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042727	284	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042413	294	Step 5: Design and Constructions	12/18/2015		1/12/2016	12/28/2015	3/1/2019	NO		YES	YES	YES	N/A	
SRC042628	349	Step 5: Design and Constructions	11/28/2016		12/20/2016	12/6/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042632	349	Step 5: Design and Constructions	11/28/2016		12/20/2016	12/6/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042675	349	Step 5: Design and Constructions	11/28/2016		12/20/2016	12/6/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042677	349	Step 5: Design and Constructions	11/28/2016		12/20/2016	12/6/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC042680	349	Step 5: Design and Constructions	11/28/2016		12/20/2016	12/6/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC045928	373	Step 5: Design and Constructions	3/23/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC048128	383	Step 5: Design and Constructions	11/23/2016		12/15/2016	12/8/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC048503	385	Step 5: Design and Constructions	11/23/2016		12/15/2016	12/1/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC049245	426	Step 5: Design and Constructions	11/23/2016		12/15/2016	12/1/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC049572	442	Step 5: Design and Constructions	1/13/2017		2/6/2017	1/31/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC049593	461	Step 5: Design and Constructions	4/14/2017		5/5/2017	9/9/1999	3/1/2019	NO		YES	YES	YES	N/A	
SRC049639	467	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC049640	468	Step 5: Design and Constructions	12/2/2016		12/23/2016	12/22/2016	3/1/2019	NO		YES	YES	YES	N/A	
SRC050654	484	Step 5: Design and Constructions	12/20/2016		1/13/2017	1/9/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051583	491	Step 5: Design and Constructions	12/20/2016		1/13/2017	1/9/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051585	493	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/17/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051587	495	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051589	497	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/12/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051592	500	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051594	502	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/12/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC051679	506	Step 5: Design and Constructions	5/1/2017		5/23/2017	5/8/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052244	516	Step 5: Design and Constructions	3/23/2017		4/14/2017	3/23/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052806	518	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052438	519	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/20/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052809	523	Step 5: Design and Constructions	3/17/2017		4/7/2017	3/23/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052763	527	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052762	529	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052305	530	Step 5: Design and Constructions	2/3/2017		2/27/2017	2/15/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052799	535	Step 5: Design and Constructions	4/7/2017		4/28/2017	9/9/1999	3/1/2019	NO		YES	YES	YES	N/A	
SRC052795	537	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC052784	538	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052699	540	Step 5: Design and Constructions	3/23/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052311	541	Step 5: Design and Constructions	2/9/2017		3/6/2017	2/20/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052769	542	Step 4: Engineering Scoping Study	4/7/2017		4/28/2017	10/17/2017	3/1/2019	NO		YES	NO	NO	(123)	Application restudied after relocation
SRC052770	543	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/18/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052797	550	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052754	552	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052737	553	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052765	554	Step 5: Design and Constructions	6/20/2017		7/13/2017	7/5/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052804	556	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052781	561	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052761	562	Step 5: Design and Constructions	4/7/2017		4/28/2017	10/17/2017	3/1/2019	NO		YES	NO	NO	(123)	Application restudied after relocation
SRC052798	565	Step 5: Design and Constructions	3/23/2017		4/14/2017	3/23/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052738	569	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052434	578	Step 4: Engineering Scoping Study	4/7/2017		4/28/2017	4/17/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052693	579	Step 6: Documents & Contract Submission	3/23/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052694	580	Step 4: Engineering Scoping Study	3/23/2017		4/14/2017	3/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052716	582	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052743	584	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052741	590	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/28/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052796	594	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052785	597	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052433	601	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052739	603	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/28/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052740	604	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/28/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052803	605	Step 5: Design and Constructions	4/13/2017		5/5/2017	4/27/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052759	608	Step 4: Engineering Scoping Study	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052755	609	Step 5: Design and Constructions	4/7/2017		4/28/2017	4/13/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052717	612	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052825	613	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052722	614	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052828	615	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052715	616	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052824	617	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052728	618	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052733	620	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052838	621	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052718	622	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052826	623	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052732	624	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052837	625	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052719	626	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052827	627	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052726	628	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052839	629	Step 4: Engineering Scoping Study	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052834	634	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052727	635	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052813	638	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052814	639	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052721	640	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052832	641	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052725	642	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052831	643	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052724	644	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052830	645	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052723	646	Step 5: Design and Constructions	3/31/2017		4/21/2017	4/10/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC052829	647	Step 5: Design and Constructions	4/10/2017		5/2/2017	4/19/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC042081	648	Step 5: Design and Constructions	4/21/2016		5/13/2016	7/31/2018	3/1/2019	NO		YES	NO	NO	(578)	Project resubmitted at new location after initial site was cancelled- Deemed Complete and Expedited Ready dates maintained based on agreement with developer.
SRC042083	648	Step 5: Design and Constructions	4/21/2016		5/13/2016	7/31/2018	3/1/2019	NO		YES	NO	NO	(578)	Project resubmitted at new location after initial site was cancelled- Deemed Complete and Expedited Ready dates maintained based on agreement with developer.

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC071169	648	Step 5: Design and Constructions	4/21/2016		5/13/2016	7/31/2018	3/1/2019	NO		YES	NO	NO		Project resubmitted at new location after initial site was cancelled- Deemed Complete and Expedited Ready dates maintained based on agreement with developer.
SRC055090	649	Step 5: Design and Constructions	9/7/2017		9/29/2017	9/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC055565	650	Step 5: Design and Constructions	9/7/2017		9/29/2017	9/11/2017	3/1/2019	NO		YES	YES	YES	N/A	
SRC062754	652	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062797	653	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062798	654	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062799	655	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062800	656	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062801	657	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062802	658	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062803	659	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062804	660	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062805	661	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062807	662	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062809	663	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062810	664	Step 4: Engineering Scoping Study	4/9/2018		5/1/2018	4/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062811	665	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062812	666	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062814	668	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062815	669	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062816	670	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062817	671	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062818	672	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062819	673	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062820	674	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062821	675	Step 4: Engineering Scoping Study	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062822	676	Step 5: Design and Constructions	1/22/2018		2/13/2018	1/22/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062823	677	Step 5: Design and Constructions	1/11/2018		2/5/2018	1/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC062868	678	Step 4: Engineering Scoping Study	4/9/2018		5/1/2018	4/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063297	679	Step 4: Engineering Scoping Study	4/9/2018		5/1/2018	4/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063633	680	Step 5: Design and Constructions	2/23/2018		3/16/2018	2/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063634	681	Step 5: Design and Constructions	2/23/2018		3/16/2018	2/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063636	683	Step 5: Design and Constructions	4/2/2018		4/24/2018	4/17/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063637	684	Step 5: Design and Constructions	4/2/2018		4/24/2018	4/17/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063638	685	Step 4: Engineering Scoping Study	4/2/2018		4/24/2018	4/17/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063639	686	Step 5: Design and Constructions	2/23/2018		3/16/2018	2/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063642	687	Step 5: Design and Constructions	2/23/2018		3/16/2018	2/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063645	688	Step 5: Design and Constructions	3/2/2018		3/23/2018	3/2/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063646	689	Step 5: Design and Constructions	2/23/2018		3/16/2018	2/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC063647	690	Step 5: Design and Constructions	4/2/2018		4/24/2018	4/17/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064070	691	Step 4: Engineering Scoping Study	4/2/2018		4/24/2018	4/17/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064072	693	Step 5: Design and Constructions	4/9/2018		5/1/2018	4/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064073	694	Step 5: Design and Constructions	5/30/2018		6/21/2018	5/30/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064075	696	Step 5: Design and Constructions	4/9/2018		5/1/2018	4/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064254	697	Step 5: Design and Constructions	1/25/2018		2/16/2018	1/25/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064852	698	Step 4: Engineering Scoping Study	4/16/2018		5/8/2018	5/1/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064853	699	Step 5: Design and Constructions	4/9/2018		5/1/2018	4/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC064854	700	Step 4: Engineering Scoping Study	4/20/2018		5/11/2018	4/24/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC065488	701	Step 4: Engineering Scoping Study	4/16/2018		5/8/2018	5/1/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC065658	703	Step 4: Engineering Scoping Study	6/14/2018		7/9/2018	6/25/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC065957	707	Step 4: Engineering Scoping Study	6/14/2018		7/9/2018	6/25/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC065961	710	Step 4: Engineering Scoping Study	6/14/2018		7/9/2018	6/25/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC065964	711	Step 5: Design and Constructions	6/15/2018		7/9/2018	6/18/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC065965	712	Step 4: Engineering Scoping Study	8/15/2018		9/7/2018	8/28/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067666	713	Step 5: Design and Constructions	7/11/2018		8/2/2018	7/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067199	714	Step 5: Design and Constructions	7/10/2018		8/1/2018	7/16/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067624	715	Step 4: Engineering Scoping Study	10/31/2018		11/22/2018	11/5/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067625	716	Step 5: Design and Constructions	8/23/2018		9/17/2018	8/28/2018	3/1/2019	NO		YES	YES	YES	N/A	

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC067629	719	Step 4: Engineering Scoping Study	10/8/2018		10/30/2018	10/12/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067630	720	Step 5: Design and Constructions	7/24/2018		8/15/2018	7/25/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067631	721	Step 4: Engineering Scoping Study	7/24/2018		8/15/2018	7/25/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067632	722	Step 5: Design and Constructions	9/6/2018		9/28/2018	9/7/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067634	724	Step 4: Engineering Scoping Study	9/6/2018		9/28/2018	9/7/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067637	725	Step 5: Design and Constructions	8/8/2018		8/30/2018	8/10/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067638	726	Step 5: Design and Constructions	8/6/2018		8/28/2018	8/6/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067954	728	Step 5: Design and Constructions	8/31/2018		9/24/2018	10/5/2018	3/1/2019	NO		YES	NO	NO	(10)	
SRC067963	729	Step 4: Engineering Scoping Study	10/8/2018		10/30/2018	10/12/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067962	730	Step 4: Engineering Scoping Study	10/31/2018		11/22/2018	11/5/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067961	731	Step 4: Engineering Scoping Study	1/2/2019		1/24/2019	1/3/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC067960	732	Step 4: Engineering Scoping Study	10/31/2018		11/22/2018	11/1/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067959	733	Step 4: Engineering Scoping Study	10/31/2018		11/22/2018	11/1/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC067955	734	Step 4: Engineering Scoping Study	10/31/2018		11/22/2018	11/1/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068006	735	Step 4: Engineering Scoping Study	10/8/2018		10/30/2018	10/26/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068007	736	Step 4: Engineering Scoping Study	10/8/2018		10/30/2018	10/26/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068051	737	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068220	738	Step 5: Design and Constructions	10/16/2018		11/7/2018	10/19/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068265	741	Step 4: Engineering Scoping Study	11/19/2018		12/12/2018	11/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068266	742	Step 4: Engineering Scoping Study	11/19/2018		12/12/2018	11/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068267	743	Step 4: Engineering Scoping Study	11/9/2018		12/3/2018	11/19/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068269	745	Step 4: Engineering Scoping Study	12/31/2018		1/22/2019	1/3/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068270	746	Step 4: Engineering Scoping Study	1/2/2019		1/24/2019	1/3/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068441	747	Step 4: Engineering Scoping Study	11/27/2018		12/19/2018	11/30/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068442	748	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068443	749	Step 4: Engineering Scoping Study	11/27/2018		12/19/2018	11/30/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068444	750	Step 4: Engineering Scoping Study	11/5/2018		11/28/2018	11/19/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068445	751	Step 4: Engineering Scoping Study	12/31/2018		1/22/2019	1/3/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068446	752	Step 4: Engineering Scoping Study	11/5/2018		11/28/2018	11/9/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068447	753	Step 4: Engineering Scoping Study	11/27/2018		12/19/2018	11/30/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068448	754	Step 4: Engineering Scoping Study	12/31/2018		1/22/2019	1/3/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068439	755	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068440	757	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068578	758	Step 4: Engineering Scoping Study	10/29/2018		11/20/2018	11/5/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068577	759	Step 4: Engineering Scoping Study	10/19/2018		11/9/2018	10/26/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068639	760	Step 4: Engineering Scoping Study	12/12/2018		1/4/2019	12/12/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068630	761	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068637	763	Step 4: Engineering Scoping Study	10/29/2018		11/20/2018	11/5/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068770	764	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068919	766	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068918	767	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC068912	772	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068911	773	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068910	774	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068909	775	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068908	776	Step 4: Engineering Scoping Study	11/27/2018		12/19/2018	11/30/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068963	778	Step 4: Engineering Scoping Study	12/7/2018		12/31/2018	12/13/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068964	779	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC068979	789	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068980	790	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068981	791	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068982	792	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068983	793	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068984	794	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068985	795	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068986	796	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068987	797	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC068988	798	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069414	799	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069415	800	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069416	801	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069417	802	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069419	804	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069420	805	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069421	806	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069422	807	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069427	808	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069428	809	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069433	814	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069434	815	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069435	816	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069437	818	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069438	819	Step 4: Engineering Scoping Study	11/30/2018		12/21/2018	12/3/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069439	820	Step 4: Engineering Scoping Study	12/6/2018		12/31/2018	12/19/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069524	821	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069526	823	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069527	824	Step 4: Engineering Scoping Study	1/3/2019		1/25/2019	1/14/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069528	825	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069529	826	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC069530	827	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069531	828	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069532	829	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069533	830	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069871	832	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069872	833	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069873	834	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069874	835	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069875	836	Step 4: Engineering Scoping Study	12/28/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069876	837	Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069878	839	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069879	840	Step 4: Engineering Scoping Study	1/2/2019		1/24/2019	1/3/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069880	841	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069882	843	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069883	844	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069884	845	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069885	846	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069887	848	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069888	849	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069889	850	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069890	851	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069891	852	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069892	853	Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069893	854	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069894	855	Step 4: Engineering Scoping Study	12/17/2018		1/9/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069976	857	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069977	858	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/17/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069978	859	Step 4: Engineering Scoping Study	1/11/2019		2/1/2019	1/23/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069979	860	Step 4: Engineering Scoping Study	12/24/2018		1/15/2019	12/27/2018	3/1/2019	NO		YES	YES	YES	N/A	
SRC069986	865	Step 4: Engineering Scoping Study	12/27/2018		1/18/2019	1/2/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC069989	866	Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC070201	867	Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC070202	868	Step 4: Engineering Scoping Study	1/15/2019		2/6/2019	1/21/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC070580		Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC070888		Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC070932		Step 4: Engineering Scoping Study	2/1/2019		2/22/2019	2/11/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC070933		Step 4: Engineering Scoping Study	1/18/2019		2/8/2019	1/21/2019	3/1/2019	NO		YES	YES	YES	N/A	
SRC071103		Step 4: Engineering Scoping Study	1/18/2019		2/8/2019	1/21/2019	3/1/2019	NO		YES	YES	YES	N/A	

Attachment D

Solar Garden: Solar Garden ID	Site ID	Status	Application Considered Complete	15 Business Days from Considered Complete Stage	10 Business Days from Considered Complete Stage (After 9/4/15)	SOW for Study Sent to Developer	Data Pulled	Use 15 day Requirement	15 Day Requirement Met	Use 10 day Requirement	10 Day Requirement Met	SOW Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC071126		Step 4: Engineering Scoping Study	2/28/2019		3/22/2019		3/1/2019	NO		YES	YES	YES	N/A	
SRC071173		Step 4: Engineering Scoping Study	2/28/2019		3/22/2019		3/1/2019	NO		YES	YES	YES	N/A	
SRC071174		Step 4: Engineering Scoping Study	2/28/2019		3/22/2019		3/1/2019	NO		YES	YES	YES	N/A	
SRC071532		Step 4: Engineering Scoping Study	2/18/2019		3/12/2019		3/1/2019	NO		YES	YES	YES	N/A	
SRC071533		Step 4: Engineering Scoping Study	2/20/2019		3/14/2019		3/1/2019	NO		YES	YES	YES	N/A	
SRC071534		Step 4: Engineering Scoping Study	2/18/2019		3/12/2019		3/1/2019	NO		YES	YES	YES	N/A	
SRC071535		Step 4: Engineering Scoping Study	2/18/2019		3/12/2019		3/1/2019	NO		YES	YES	YES	N/A	

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC040942	15	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Capacity Limit
SRC040943	15	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Capacity Limit
SRC040944	15	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Capacity Limit
SRC040945	15	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Capacity Limit
SRC040946	15	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Capacity Limit
SRC041165	16	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Restudy (withdrawn project ahead in queue) Original results due 3/17/2016 and capacity limit notice sent 5/19. Restudy results sent 11/30/2016 and 12/4/2017
SRC041166	16	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Restudy (withdrawn project ahead in queue) Original results due 3/17/2016 and capacity limit notice sent 5/19. Restudy results 11/30/2016 and 12/4/2017
SRC041167	16	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Restudy (withdrawn project ahead in queue) Original results due 3/17/2016 and capacity limit notice sent 5/19. Restudy results 11/30/2016 and 12/4/2017
SRC041168	16	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Restudy (withdrawn project ahead in queue) Original results due 3/17/2016 and capacity limit notice sent 5/19. Restudy results 11/30/2016 and 12/4/2017
SRC041169	16	Step 5: Design and Constructions	3/1/2019	1/5/2016	1/5/2016	2/14/2016	3/15/2016	5/10/2016	3/17/2016	5/19/2016	NO	(45)	Restudy (withdrawn project ahead in queue) Original results due 3/17/2016 and capacity limit notice sent 5/19. Restudy results sent 11/30/2016 and 12/4/17
SRC040603	43	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	3/21/2016	NO	(2)	
SRC040606	43	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	3/21/2016	NO	(2)	
SRC040608	43	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	3/21/2016	NO	(2)	
SRC040610	43	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	3/21/2016	NO	(2)	
SRC040613	43	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	3/21/2016	NO	(2)	
SRC038484	60	Step 5: Design and Constructions	3/1/2019	2/25/2015	1/5/2016	4/6/2015	5/6/2015	7/1/2015	8/21/2015	8/21/2015	YES	N/A	
SRC038485	60	Step 5: Design and Constructions	3/1/2019	2/25/2015	1/5/2016	4/6/2015	5/6/2015	7/1/2015	8/21/2015	8/21/2015	YES	N/A	
SRC038486	60	Step 5: Design and Constructions	3/1/2019	2/25/2015	1/5/2016	4/6/2015	5/6/2015	7/1/2015	8/21/2015	8/21/2015	YES	N/A	
SRC038495	60	Step 5: Design and Constructions	3/1/2019	2/25/2015	1/5/2016	4/6/2015	5/6/2015	7/1/2015	8/21/2015	8/21/2015	YES	N/A	
SRC038502	60	Step 5: Design and Constructions	3/1/2019	2/25/2015	1/5/2016	4/6/2015	5/6/2015	7/1/2015	8/21/2015	8/21/2015	YES	N/A	
SRC039909	64	Step 4: Engineering Scoping Study	3/1/2019	11/18/2015	1/5/2016	12/28/2015	1/27/2016	3/23/2016	3/17/2016	2/19/2016	YES	N/A	
SRC039910	64	Step 4: Engineering Scoping Study	3/1/2019	11/18/2015	1/5/2016	12/28/2015	1/27/2016	3/23/2016	3/17/2016	2/19/2016	YES	N/A	
SRC039911	64	Step 4: Engineering Scoping Study	3/1/2019	11/18/2015	1/5/2016	12/28/2015	1/27/2016	3/23/2016	3/17/2016	2/19/2016	YES	N/A	
SRC039913	64	Step 4: Engineering Scoping Study	3/1/2019	11/18/2015	1/5/2016	12/28/2015	1/27/2016	3/23/2016	3/17/2016	2/19/2016	YES	N/A	
SRC039914	64	Step 4: Engineering Scoping Study	3/1/2019	11/18/2015	1/5/2016	12/28/2015	1/27/2016	3/23/2016	3/17/2016	2/19/2016	YES	N/A	
SRC040075	114	Step 5: Design and Constructions	3/1/2019	2/1/2017	2/1/2017	3/13/2017	4/12/2017	6/7/2017	4/14/2017	4/19/2017	NO	(3)	Study SOW paid on 10/26/2016 - Change in plans required the developer to re-enter the Review for completeness.
SRC040076	114	Step 5: Design and Constructions	3/1/2019	2/1/2017	2/1/2017	3/13/2017	4/12/2017	6/7/2017	4/14/2017	4/19/2017	NO	(3)	Study SOW paid on 10/26/2016 - Change in plans required the developer to re-enter the Review for completeness.
SRC040077	114	Step 5: Design and Constructions	3/1/2019	2/1/2017	2/1/2017	3/13/2017	4/12/2017	6/7/2017	4/14/2017	4/19/2017	NO	(3)	Study SOW paid on 10/26/2016 - Change in plans required the developer to re-enter the Review for completeness.
SRC040078	114	Step 5: Design and Constructions	3/1/2019	2/1/2017	2/1/2017	3/13/2017	4/12/2017	6/7/2017	4/14/2017	4/19/2017	NO	(3)	Study SOW paid on 10/26/2016 - Change in plans required the developer to re-enter the Review for completeness.
SRC040079	114	Step 5: Design and Constructions	3/1/2019	2/1/2017	2/1/2017	3/13/2017	4/12/2017	6/7/2017	4/14/2017	4/19/2017	NO	(3)	Study SOW paid on 10/26/2016 - Change in plans required the developer to re-enter the Review for completeness.
SRC040034	118	Step 5: Design and Constructions	3/1/2019	9/25/2015	1/5/2016	11/4/2015	12/4/2015	1/29/2016	10/13/2016	11/4/2016	NO	(16)	Flicker Restudy Original results due 2/8/2016 and sent on 2/10/2016
SRC040035	118	Step 5: Design and Constructions	3/1/2019	9/25/2015	1/5/2016	11/4/2015	12/4/2015	1/29/2016	10/13/2016	11/4/2016	NO	(16)	Flicker Restudy Original results due 2/8/2016 and sent on 2/10/2016
SRC040036	118	Step 5: Design and Constructions	3/1/2019	9/25/2015	1/5/2016	11/4/2015	12/4/2015	1/29/2016	10/13/2016	11/4/2016	NO	(16)	Flicker Restudy Original results due 2/8/2016 and sent on 2/10/2016

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC040037	118	Step 5: Design and Constructions	3/1/2019	9/25/2015	1/5/2016	11/4/2015	12/4/2015	1/29/2016	10/13/2016	11/4/2016	NO	(16)	Flicker Restudy Original results due 2/8/2016 and sent on 2/10/2016
SRC040038	118	Step 5: Design and Constructions	3/1/2019	9/25/2015	1/5/2016	11/4/2015	12/4/2015	1/29/2016	10/13/2016	11/4/2016	NO	(16)	Flicker Restudy Original results due 2/8/2016 and sent on 2/10/2016
SRC041077	153	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/31/2017	YES	N/A	
SRC041078	153	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/31/2017	YES	N/A	
SRC041079	153	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/31/2017	YES	N/A	
SRC041080	153	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/31/2017	YES	N/A	
SRC040823	154	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/31/2017	YES	N/A	
SRC040824	154	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/31/2017	YES	N/A	
SRC041082	157	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	9/7/2017	NO	(4)	Developer required to provide Grounding Calculations prior to study
SRC041083	157	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	9/7/2017	NO	(4)	Developer required to provide Grounding Calculations prior to study
SRC041084	157	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	9/7/2017	NO	(4)	Developer required to provide Grounding Calculations prior to study
SRC041085	157	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	9/7/2017	NO	(4)	Developer required to provide Grounding Calculations prior to study
SRC040316	158	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/30/2017	YES	N/A	
SRC040353	158	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/30/2017	YES	N/A	
SRC040813	158	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/30/2017	YES	N/A	
SRC040814	158	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/30/2017	YES	N/A	
SRC041087	158	Step 5: Design and Constructions	3/1/2019	4/20/2017	6/21/2017	5/30/2017	6/29/2017	8/24/2017	9/1/2017	8/30/2017	YES	N/A	
SRC040818	159	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC040819	159	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC040820	159	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC040821	159	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC040822	159	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC041218	162	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC041219	162	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC041271	162	Step 5: Design and Constructions	3/1/2019	6/20/2016	6/20/2016	7/30/2016	8/29/2016	10/24/2016	8/30/2016	8/30/2016	YES	N/A	
SRC040897	166	Step 5: Design and Constructions	3/1/2019	1/25/2016	1/25/2016	3/5/2016	4/4/2016	5/30/2016	4/6/2016	4/6/2016	YES	N/A	
SRC040898	166	Step 5: Design and Constructions	3/1/2019	1/25/2016	1/25/2016	3/5/2016	4/4/2016	5/30/2016	4/6/2016	4/6/2016	YES	N/A	
SRC040899	166	Step 5: Design and Constructions	3/1/2019	1/25/2016	1/25/2016	3/5/2016	4/4/2016	5/30/2016	4/6/2016	4/6/2016	YES	N/A	
SRC040900	166	Step 5: Design and Constructions	3/1/2019	1/25/2016	1/25/2016	3/5/2016	4/4/2016	5/30/2016	4/6/2016	4/6/2016	YES	N/A	
SRC040901	166	Step 5: Design and Constructions	3/1/2019	1/25/2016	1/25/2016	3/5/2016	4/4/2016	5/30/2016	4/6/2016	4/6/2016	YES	N/A	
SRC040667	222	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	2/12/2016	YES	N/A	
SRC040668	222	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	2/12/2016	YES	N/A	
SRC040669	222	Step 5: Design and Constructions	3/1/2019	1/4/2016	1/5/2016	2/13/2016	3/14/2016	5/9/2016	3/17/2016	2/12/2016	YES	N/A	
SRC042371	228	Step 5: Design and Constructions	3/1/2019	8/3/2016	8/3/2016	9/12/2016	10/12/2016	12/7/2016	10/14/2016	10/11/2016	YES	N/A	
SRC042372	228	Step 5: Design and Constructions	3/1/2019	8/3/2016	8/3/2016	9/12/2016	10/12/2016	12/7/2016	10/14/2016	10/11/2016	YES	N/A	
SRC042373	228	Step 5: Design and Constructions	3/1/2019	8/3/2016	8/3/2016	9/12/2016	10/12/2016	12/7/2016	10/14/2016	10/11/2016	YES	N/A	
SRC042652	235	Step 5: Design and Constructions	3/1/2019	3/21/2017	3/21/2017	4/30/2017	5/30/2017	7/25/2017	6/1/2017	5/26/2017	YES	N/A	
SRC042655	235	Step 5: Design and Constructions	3/1/2019	3/21/2017	3/21/2017	4/30/2017	5/30/2017	7/25/2017	6/1/2017	5/26/2017	YES	N/A	
SRC042659	235	Step 5: Design and Constructions	3/1/2019	3/21/2017	3/21/2017	4/30/2017	5/30/2017	7/25/2017	6/1/2017	5/26/2017	YES	N/A	
SRC042662	235	Step 5: Design and Constructions	3/1/2019	3/21/2017	3/21/2017	4/30/2017	5/30/2017	7/25/2017	6/1/2017	5/26/2017	YES	N/A	
SRC042667	235	Step 5: Design and Constructions	3/1/2019	3/21/2017	3/21/2017	4/30/2017	5/30/2017	7/25/2017	6/1/2017	5/26/2017	YES	N/A	
SRC042333	251	Step 5: Design and Constructions	3/1/2019	1/7/2016	1/7/2016	2/16/2016	3/17/2016	5/12/2016	3/21/2016	3/25/2016	NO	(4)	
SRC042400	255	Step 5: Design and Constructions	3/1/2019	12/28/2016	12/28/2016	2/6/2017	3/8/2017	5/3/2017	3/14/2017	3/14/2017	YES	N/A	
SRC042439	258	Step 6: Documents & Contract Submission	3/1/2019	5/1/2017	5/1/2017	6/10/2017	7/10/2017	9/4/2017	7/13/2017	7/14/2017	NO	(1)	
SRC042464	258	Step 6: Documents & Contract Submission	3/1/2019	5/1/2017	5/1/2017	6/10/2017	7/10/2017	9/4/2017	7/13/2017	7/14/2017	NO	(1)	
SRC042465	258	Step 6: Documents & Contract Submission	3/1/2019	5/1/2017	5/1/2017	6/10/2017	7/10/2017	9/4/2017	7/13/2017	7/14/2017	NO	(1)	
SRC042467	258	Step 6: Documents & Contract Submission	3/1/2019	5/1/2017	5/1/2017	6/10/2017	7/10/2017	9/4/2017	7/13/2017	7/14/2017	NO	(1)	
SRC042734	276	Step 6: Documents & Contract Submission	3/1/2019	10/25/2016	10/25/2016	12/4/2016	1/3/2017	2/28/2017	1/9/2017	1/13/2017	NO	(4)	
SRC042736	276	Step 6: Documents & Contract Submission	3/1/2019	10/25/2016	10/25/2016	12/4/2016	1/3/2017	2/28/2017	1/9/2017	1/13/2017	NO	(4)	
SRC042738	276	Step 6: Documents & Contract Submission	3/1/2019	10/25/2016	10/25/2016	12/4/2016	1/3/2017	2/28/2017	1/9/2017	1/13/2017	NO	(4)	

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC042739	276	Step 6: Documents & Contract Submission	3/1/2019	10/25/2016	10/25/2016	12/4/2016	1/3/2017	2/28/2017	1/9/2017	1/13/2017	NO	(4)	
SRC042740	276	Step 6: Documents & Contract Submission	3/1/2019	10/25/2016	10/25/2016	12/4/2016	1/3/2017	2/28/2017	1/9/2017	1/13/2017	NO	(4)	
SRC042722	284	Step 5: Design and Constructions	3/1/2019	6/26/2017	6/27/2017	8/5/2017	9/4/2017	10/30/2017	9/8/2017	9/7/2017	YES	N/A	
SRC042725	284	Step 5: Design and Constructions	3/1/2019	6/27/2017	6/26/2017	8/6/2017	9/5/2017	10/31/2017	9/8/2017	9/7/2017	YES	N/A	
SRC042727	284	Step 5: Design and Constructions	3/1/2019	6/26/2017	6/27/2017	8/5/2017	9/4/2017	10/30/2017	9/8/2017	9/7/2017	YES	N/A	
SRC042413	294	Step 5: Design and Constructions	3/1/2019	1/13/2016	1/13/2016	2/22/2016	3/23/2016	5/18/2016	3/25/2016	3/24/2016	YES	N/A	
SRC042628	349	Step 5: Design and Constructions	3/1/2019	12/15/2016	12/15/2016	1/24/2017	2/23/2017	4/20/2017	3/2/2017	2/28/2017	YES	N/A	
SRC042632	349	Step 5: Design and Constructions	3/1/2019	12/15/2016	12/15/2016	1/24/2017	2/23/2017	4/20/2017	3/2/2017	2/28/2017	YES	N/A	
SRC042675	349	Step 5: Design and Constructions	3/1/2019	12/15/2016	12/15/2016	1/24/2017	2/23/2017	4/20/2017	3/2/2017	2/28/2017	YES	N/A	
SRC042677	349	Step 5: Design and Constructions	3/1/2019	12/15/2016	12/15/2016	1/24/2017	2/23/2017	4/20/2017	3/2/2017	2/28/2017	YES	N/A	
SRC042680	349	Step 5: Design and Constructions	3/1/2019	12/15/2016	12/15/2016	1/24/2017	2/23/2017	4/20/2017	3/2/2017	2/28/2017	YES	N/A	
SRC045928	373	Step 5: Design and Constructions	3/1/2019	5/16/2017	5/16/2017	6/25/2017	7/25/2017	9/19/2017	7/28/2017	7/28/2017	YES	N/A	
SRC048128	383	Step 5: Design and Constructions	3/1/2019	1/9/2017	2/21/2017	2/18/2017	3/20/2017	5/15/2017	5/5/2017	5/8/2017	NO	(1)	Executed and paid 1/9, but not expedited ready until 2/21 because developer informed Xcel of changes to documentation to be submitted. Developer IA payment arrived late due to custom house delays.
SRC048503	385	Step 5: Design and Constructions	3/1/2019	12/30/2016	12/30/2016	2/8/2017	3/10/2017	5/5/2017	3/16/2017	3/15/2017	YES	N/A	
SRC049245	426	Step 5: Design and Constructions	3/1/2019	12/30/2016	12/30/2016	2/8/2017	3/10/2017	5/5/2017	3/16/2017	3/15/2017	YES	N/A	
SRC049572	442	Step 5: Design and Constructions	3/1/2019	3/8/2017	3/9/2017	4/17/2017	5/17/2017	7/12/2017	5/19/2017	5/19/2017	YES	N/A	
SRC049593	461	Step 5: Design and Constructions	3/1/2019	9/9/1999	4/17/2017	10/19/1999	11/18/1999	1/13/2000	6/28/2017	6/27/2017	YES	N/A	
SRC049639	467	Step 5: Design and Constructions	3/1/2019	5/8/2017	5/8/2017	6/17/2017	7/17/2017	9/11/2017	7/20/2017	7/20/2017	YES	N/A	
SRC049640	468	Step 5: Design and Constructions	3/1/2019	2/1/2017	2/1/2017	3/13/2017	4/12/2017	6/7/2017	4/14/2017	4/17/2017	NO	(1)	
SRC050654	484	Step 5: Design and Constructions	3/1/2019	1/13/2017	1/13/2017	2/22/2017	3/24/2017	5/19/2017	3/29/2017	3/22/2017	YES	N/A	
SRC051583	491	Step 5: Design and Constructions	3/1/2019	1/13/2017	1/13/2017	2/22/2017	3/24/2017	5/19/2017	3/29/2017	3/23/2017	YES	N/A	
SRC051585	493	Step 5: Design and Constructions	3/1/2019	4/19/2017	4/19/2017	5/29/2017	6/28/2017	8/23/2017	6/30/2017	6/27/2017	YES	N/A	
SRC051587	495	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/19/2017	YES	N/A	
SRC051589	497	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/20/2017	YES	N/A	
SRC051592	500	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/27/2017	YES	N/A	
SRC051594	502	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/23/2017	YES	N/A	
SRC051679	506	Step 5: Design and Constructions	3/1/2019	11/28/2017	11/28/2017	1/7/2018	2/6/2018	4/3/2018	2/7/2018	1/29/2018	YES	N/A	
SRC052244	516	Step 5: Design and Constructions	3/1/2019	4/24/2017	4/25/2017	6/3/2017	7/3/2017	8/28/2017	7/7/2017	7/28/2017	NO	(15)	Developer Requested Change in site size- provided new IA for lower capacity.
SRC052806	518	Step 5: Design and Constructions	3/1/2019	5/8/2017	5/8/2017	6/17/2017	7/17/2017	9/11/2017	7/20/2017	7/28/2017	NO	(6)	
SRC052438	519	Step 5: Design and Constructions	3/1/2019	3/3/2017	3/3/2017	4/12/2017	5/12/2017	7/7/2017	5/15/2017	5/19/2017	NO	(4)	
SRC052809	523	Step 5: Design and Constructions	3/1/2019	3/31/2017	3/31/2017	5/10/2017	6/9/2017	8/4/2017	6/15/2017	6/5/2017	YES	N/A	
SRC052763	527	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/26/2017	YES	N/A	
SRC052762	529	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/27/2017	YES	N/A	
SRC052305	530	Step 5: Design and Constructions	3/1/2019	3/3/2017	3/3/2017	4/12/2017	5/12/2017	7/7/2017	5/15/2017	5/23/2017	NO	(6)	Clarification needed from developer on Entity name.
SRC052799	535	Step 5: Design and Constructions	3/1/2019	9/9/1999	4/20/2017	10/19/1999	11/18/1999	1/13/2000	7/3/2017	6/22/2017	YES	N/A	
SRC052795	537	Step 5: Design and Constructions	3/1/2019	5/12/2017	5/12/2017	6/21/2017	7/21/2017	9/15/2017	7/26/2017	7/25/2017	YES	N/A	
SRC052784	538	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	8/30/2017	NO	(2)	Grounding cables need correction for Feeder voltage prior to study
SRC052699	540	Step 5: Design and Constructions	3/1/2019	4/17/2017	4/17/2017	5/27/2017	6/26/2017	8/21/2017	6/28/2017	6/23/2017	YES	N/A	
SRC052311	541	Step 5: Design and Constructions	3/1/2019	3/3/2017	3/3/2017	4/12/2017	5/12/2017	7/7/2017	5/15/2017	5/17/2017	NO	(2)	Results corrected 6/14
SRC052769	542	Step 4: Engineering Scoping Study	3/1/2019	10/17/2017	10/17/2017	11/26/2017	12/26/2017	2/20/2018	12/29/2017	1/15/2018	NO	(11)	No Capacity Received
SRC052770	543	Step 5: Design and Constructions	3/1/2019	4/18/2017	4/18/2017	5/28/2017	6/27/2017	8/22/2017	6/29/2017	6/23/2017	YES	N/A	
SRC052797	550	Step 5: Design and Constructions	3/1/2019	5/12/2017	5/12/2017	6/21/2017	7/21/2017	9/15/2017	7/26/2017	7/25/2017	YES	N/A	
SRC052754	552	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/27/2017	YES	N/A	
SRC052737	553	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	8/15/2017	YES	N/A	
SRC052765	554	Step 5: Design and Constructions	3/1/2019	7/7/2017	7/7/2017	8/16/2017	9/15/2017	11/10/2017	9/19/2017	9/14/2017	YES	N/A	
SRC052804	556	Step 5: Design and Constructions	3/1/2019	5/8/2017	5/8/2017	6/17/2017	7/17/2017	9/11/2017	7/20/2017	7/28/2017	NO	(6)	
SRC052781	561	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/23/2017	YES	N/A	
SRC052761	562	Step 5: Design and Constructions	3/1/2019	10/17/2017	10/17/2017	11/26/2017	12/26/2017	2/20/2018	12/29/2017	12/22/2017	YES	N/A	
SRC052798	565	Step 5: Design and Constructions	3/1/2019	6/8/2017	7/12/2017	7/18/2017	8/17/2017	10/12/2017	9/22/2017	9/12/2017	YES	N/A	
SRC052738	569	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	9/12/2017	NO	(11)	Grounding cables need correction for Feeder voltage prior to study
SRC052693	579	Step 6: Documents & Contract Submission	3/1/2019	4/17/2017	4/17/2017	5/27/2017	6/26/2017	8/21/2017	6/28/2017	7/28/2017	NO	(22)	Potential missed Deadline-Program office did not send to study until 5/18.
SRC052694	580	Step 4: Engineering Scoping Study	3/1/2019	4/17/2017	4/17/2017	5/27/2017	6/26/2017	8/21/2017	6/28/2017	6/29/2017	NO	(1)	No Capacity
SRC052716	582	Step 5: Design and Constructions	3/1/2019	5/30/2017	7/7/2017	7/9/2017	8/8/2017	10/3/2017	11/10/2017	12/4/2017	NO	(16)	Delayed due to restudies ahead in queue
SRC052743	584	Step 5: Design and Constructions	3/1/2019	5/8/2017	5/8/2017	6/17/2017	7/17/2017	9/11/2017	7/20/2017	7/20/2017	YES	N/A	

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC052741	590	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	9/14/2017	NO	(13)	Grounding calcs need correction for Feeder voltage prior to study
SRC052796	594	Step 5: Design and Constructions	3/1/2019	5/12/2017	5/12/2017	6/21/2017	7/21/2017	9/15/2017	7/26/2017	7/28/2017	NO	(2)	
SRC052785	597	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	8/28/2017	YES	N/A	
SRC052433	601	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/23/2017	YES	N/A	
SRC052739	603	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	8/28/2017	YES	N/A	
SRC052740	604	Step 5: Design and Constructions	3/1/2019	6/14/2017	6/15/2017	7/24/2017	8/23/2017	10/18/2017	8/28/2017	9/12/2017	NO	(11)	Grounding calcs need correction for Feeder voltage prior to study
SRC052803	605	Step 5: Design and Constructions	3/1/2019	5/8/2017	5/8/2017	6/17/2017	7/17/2017	9/11/2017	7/20/2017	7/20/2017	YES	N/A	
SRC052759	608	Step 4: Engineering Scoping Study	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/20/2017	YES	N/A	
SRC052755	609	Step 5: Design and Constructions	3/1/2019	4/14/2017	4/14/2017	5/24/2017	6/23/2017	8/18/2017	6/27/2017	6/20/2017	YES	N/A	
SRC052717	612	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/20/2017	NO	(1)	
SRC052825	613	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	2/13/2018	YES	N/A	
SRC052722	614	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	10/6/2017	NO	(13)	
SRC052828	615	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	2/21/2018	YES	N/A	
SRC052715	616	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/12/2017	9/12/2017	YES	N/A	
SRC052824	617	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/16/2018	YES	N/A	
SRC052728	618	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/12/2017	YES	N/A	
SRC052733	620	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/13/2017	YES	N/A	
SRC052838	621	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/15/2018	YES	N/A	
SRC052718	622	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/20/2017	9/20/2017	NO	(1)	
SRC052826	623	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	2/27/2018	YES	N/A	
SRC052732	624	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	10/2/2017	NO	(9)	
SRC052837	625	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/20/2018	NO	(1)	
SRC052719	626	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/20/2017	NO	(1)	Grounding Calcs required prior to Expedited Ready
SRC052827	627	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/19/2018	YES	N/A	
SRC052726	628	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/13/2017	YES	N/A	
SRC052839	629	Step 4: Engineering Scoping Study	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/19/2018	YES	N/A	
SRC052834	634	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/15/2018	YES	N/A	
SRC052727	635	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/12/2017	YES	N/A	
SRC052813	638	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/12/2018	9/25/2018	NO	(9)	Developer required to demonstrate land rights before study due to conflict with existing site. Developer moved site per request and updated site plan allowed for study start on 7/2/2018 (after verification that there were no more concerns)
SRC052814	639	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	9/18/2018	10/9/2018	NO	(15)	Need Grounding calcs and then updated Site Plan prior to study (Developer moved site per request after conflict with ahead in queue was discovered). Developer provided and then verified new plan to begin study on 7/9.
SRC052721	640	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/12/2017	YES	N/A	
SRC052832	641	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/19/2018	YES	N/A	
SRC052725	642	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/29/2017	NO	(8)	Restudy ahead in queue
SRC052831	643	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/19/2018	YES	N/A	
SRC052724	644	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/26/2017	NO	(5)	Grounding Calcs required prior to Expedited Ready
SRC052830	645	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	3/16/2018	YES	N/A	
SRC052723	646	Step 5: Design and Constructions	3/1/2019	6/12/2017	7/7/2017	7/22/2017	8/21/2017	10/16/2017	9/19/2017	9/20/2017	NO	(1)	Grounding Calcs required prior to Expedited Ready
SRC052829	647	Step 5: Design and Constructions	3/1/2019	1/8/2018	1/8/2018	2/17/2018	3/19/2018	5/14/2018	3/19/2018	2/21/2018	YES	N/A	
SRC042081	648	Step 5: Design and Constructions	3/1/2019	7/31/2018	8/10/2016	9/9/2018	10/9/2018	12/4/2018	10/11/2018	11/1/2018	NO	(15)	Project resubmitted at new location after initial site was cancelled- Deemed Complete and Expedited Ready dates maintained based on agreement with developer.
SRC042083	648	Step 5: Design and Constructions	3/1/2019	7/31/2018	8/10/2016	9/9/2018	10/9/2018	12/4/2018	10/11/2018	11/1/2018	NO	(15)	Project resubmitted at new location after initial site was cancelled- Deemed Complete and Expedited Ready dates maintained based on agreement with developer.
SRC071169	648	Step 5: Design and Constructions	3/1/2019	8/1/2018	8/10/2016	9/10/2018	10/10/2018	12/5/2018	10/11/2018	11/1/2018	NO	(15)	Project resubmitted at new location after initial site was cancelled- Deemed Complete and Expedited Ready dates maintained based on agreement with developer.
SRC055090	649	Step 5: Design and Constructions	3/1/2019	9/26/2017	9/26/2017	11/5/2017	12/5/2017	1/30/2018	12/7/2017	12/6/2017	YES	N/A	
SRC055565	650	Step 5: Design and Constructions	3/1/2019	9/26/2017	9/26/2017	11/5/2017	12/5/2017	1/30/2018	12/7/2017	12/5/2017	YES	N/A	

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC062754	652	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/21/2018	NO	(22)	Internal review discovered issues with the study- needed to restudy before sending.
SRC062797	653	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/22/2018	YES	N/A	
SRC062798	654	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/8/2018	NO	(13)	Study results sent by 5/22 but developer was not notified
SRC062799	655	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/10/2018	YES	N/A	
SRC062800	656	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/22/2018	YES	N/A	
SRC062801	657	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/22/2018	YES	N/A	
SRC062802	658	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/6/2018	NO	(11)	
SRC062803	659	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/22/2018	YES	N/A	
SRC062804	660	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/10/2018	YES	N/A	
SRC062805	661	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/5/2018	NO	(10)	
SRC062807	662	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/21/2018	5/17/2018	YES	N/A	
SRC062809	663	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/22/2018	YES	N/A	
SRC062810	664	Step 4: Engineering Scoping Study	3/1/2019	6/8/2018	6/8/2018	7/18/2018	8/17/2018	10/12/2018	8/20/2018	8/15/2018	YES	N/A	
SRC062811	665	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/5/2018	NO	(10)	
SRC062812	666	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/11/2018	NO	(14)	Study Results sent 5/1/2018 but no notification provided to developer until 6/11.
SRC062814	668	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	7/26/2018	NO	(47)	Voltage/grounding issue with SLD provided by developer. Required developer to provide updated SLD before IA could be provided.
SRC062815	669	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/21/2018	YES	N/A	
SRC062816	670	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/4/2018	NO	(9)	
SRC062817	671	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/22/2018	YES	N/A	
SRC062818	672	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	5/2/2018	YES	N/A	
SRC062819	673	Step 5: Design and Constructions	3/1/2019	3/13/2018	3/13/2018	4/22/2018	5/22/2018	7/17/2018	5/23/2018	6/6/2018	NO	(10)	
SRC062820	674	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	10/17/2018	NO	(106)	Delays due to conflicting site plans ahead in queue preventing the prior in queue sites from being studied. Project dropping ahead required restudy
SRC062821	675	Step 4: Engineering Scoping Study	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	7/2/2018	NO	(29)	
SRC062822	676	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/5/2018	NO	(10)	
SRC062823	677	Step 5: Design and Constructions	3/1/2019	3/12/2018	3/12/2018	4/21/2018	5/21/2018	7/16/2018	5/22/2018	6/8/2018	NO	(13)	
SRC062868	678	Step 4: Engineering Scoping Study	3/1/2019	5/30/2018	5/30/2018	7/9/2018	8/8/2018	10/3/2018	8/9/2018	8/15/2018	NO	(4)	
SRC063297	679	Step 4: Engineering Scoping Study	3/1/2019	4/10/2018	4/9/2018	5/20/2018	6/19/2018	8/14/2018	6/18/2018	5/22/2018	YES	N/A	
SRC063633	680	Step 5: Design and Constructions	3/1/2019	3/2/2018	3/2/2018	4/11/2018	5/11/2018	7/6/2018	5/11/2018	5/10/2018	YES	N/A	
SRC063634	681	Step 5: Design and Constructions	3/1/2019	3/2/2018	3/2/2018	4/11/2018	5/11/2018	7/6/2018	5/11/2018	5/7/2018	YES	N/A	
SRC063636	683	Step 5: Design and Constructions	3/1/2019	5/30/2018	5/30/2018	7/9/2018	8/8/2018	10/3/2018	8/9/2018	8/6/2018	YES	N/A	
SRC063637	684	Step 5: Design and Constructions	3/1/2019	5/30/2018	5/30/2018	7/9/2018	8/8/2018	10/3/2018	8/9/2018	9/9/2018	NO	(21)	
SRC063638	685	Step 4: Engineering Scoping Study	3/1/2019	6/8/2018	6/8/2018	7/18/2018	8/17/2018	10/12/2018	8/20/2018	10/10/2018	NO	(37)	
SRC063639	686	Step 5: Design and Constructions	3/1/2019	3/2/2018	3/2/2018	4/11/2018	5/11/2018	7/6/2018	5/11/2018	5/10/2018	YES	N/A	
SRC063642	687	Step 5: Design and Constructions	3/1/2019	3/2/2018	3/2/2018	4/11/2018	5/11/2018	7/6/2018	5/11/2018	5/2/2018	YES	N/A	
SRC063645	688	Step 5: Design and Constructions	3/1/2019	3/5/2018	3/5/2018	4/14/2018	5/14/2018	7/9/2018	5/14/2018	5/7/2018	YES	N/A	
SRC063646	689	Step 5: Design and Constructions	3/1/2019	3/2/2018	3/2/2018	4/11/2018	5/11/2018	7/6/2018	5/11/2018	5/10/2018	YES	N/A	
SRC063647	690	Step 5: Design and Constructions	3/1/2019	5/30/2018	5/30/2018	7/9/2018	8/8/2018	10/3/2018	8/9/2018	8/7/2018	YES	N/A	
SRC064070	691	Step 4: Engineering Scoping Study	3/1/2019	5/30/2018	5/30/2018	7/9/2018	8/8/2018	10/3/2018	8/9/2018	11/1/2018	NO	(60)	Delays due to conflicting site plans ahead in queue preventing the prior in queue sites from being studied.
SRC064072	693	Step 5: Design and Constructions	3/1/2019	6/8/2018	6/8/2018	7/18/2018	8/17/2018	10/12/2018	8/20/2018	8/23/2018	NO	(3)	
SRC064073	694	Step 5: Design and Constructions	3/1/2019	7/31/2018	7/31/2018	9/9/2018	10/9/2018	12/4/2018	10/11/2018	12/10/2018	NO	(42)	
SRC064075	696	Step 5: Design and Constructions	3/1/2019	6/8/2018	6/8/2018	7/18/2018	8/17/2018	10/12/2018	8/20/2018	8/14/2018	YES	N/A	
SRC064254	697	Step 5: Design and Constructions	3/1/2019	1/29/2018	1/29/2018	3/10/2018	4/9/2018	6/4/2018	4/9/2018	4/13/2018	NO	(4)	
SRC064852	698	Step 4: Engineering Scoping Study	3/1/2019	6/22/2018	6/25/2018	8/1/2018	8/31/2018	10/26/2018	9/5/2018	9/4/2018	YES	N/A	
SRC064853	699	Step 5: Design and Constructions	3/1/2019	6/8/2018	6/8/2018	7/18/2018	8/17/2018	10/12/2018	8/20/2018	8/21/2018	NO	(1)	
SRC064854	700	Step 4: Engineering Scoping Study	3/1/2019	6/22/2018	6/25/2018	8/1/2018	8/31/2018	10/26/2018	9/5/2018	2/18/2019	NO	(118)	
SRC065488	701	Step 4: Engineering Scoping Study	3/1/2019	6/22/2018	6/25/2018	8/1/2018	8/31/2018	10/26/2018	9/5/2018	10/25/2018	NO	(36)	
SRC065658	703	Step 4: Engineering Scoping Study	3/1/2019	8/14/2018	8/15/2018	9/23/2018	10/23/2018	12/18/2018	10/26/2018	1/16/2019	NO	(58)	
SRC065957	707	Step 4: Engineering Scoping Study	3/1/2019	7/30/2018	7/30/2018	9/8/2018	10/8/2018	12/3/2018	12/20/2018		TBD	TBD	project original due date of 10/10/18. Project withdrew ahead of queue, restudy results due on 12/20/18.
SRC065961	710	Step 4: Engineering Scoping Study	3/1/2019	7/30/2018	7/30/2018	9/8/2018	10/8/2018	12/3/2018	10/10/2018		TBD	TBD	
SRC065964	711	Step 5: Design and Constructions	3/1/2019	7/16/2018	7/16/2018	8/25/2018	9/24/2018	11/19/2018	9/25/2018	8/27/2018	YES	N/A	Prior in queue dispute. New deadline is 4/16/19
SRC065965	712	Step 4: Engineering Scoping Study	3/1/2019	10/4/2018	10/4/2018	11/13/2018	12/13/2018	2/7/2019	12/18/2018	1/11/2019	NO	(18)	
SRC066766	713	Step 5: Design and Constructions	3/1/2019	7/25/2018	7/25/2018	9/3/2018	10/3/2018	11/28/2018	10/4/2018	11/5/2018	NO	(22)	

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC067199	714	Step 5: Design and Constructions	3/1/2019	8/13/2018	8/13/2018	9/22/2018	10/22/2018	12/17/2018	10/24/2018	12/12/2018	NO	(35)	
SRC067624	715	Step 4: Engineering Scoping Study	3/1/2019	11/19/2018	11/19/2018	12/29/2018	1/28/2019	3/25/2019	2/1/2019		TBD	TBD	
SRC067625	716	Step 5: Design and Constructions	3/1/2019	9/6/2018	9/6/2018	10/16/2018	11/15/2018	1/10/2019	11/19/2018	11/27/2018	NO	(6)	
SRC067629	719	Step 4: Engineering Scoping Study	3/1/2019	10/29/2018	10/29/2018	12/8/2018	1/7/2019	3/4/2019	1/11/2019		TBD	TBD	
SRC067630	720	Step 5: Design and Constructions	3/1/2019	8/27/2018	8/27/2018	10/6/2018	11/5/2018	12/31/2018	11/7/2018	9/10/2018	YES	N/A	
SRC067631	721	Step 4: Engineering Scoping Study	3/1/2019	9/18/2018	9/18/2018	10/28/2018	11/27/2018	1/22/2019	11/30/2018		TBD	TBD	
SRC067632	722	Step 5: Design and Constructions	3/1/2019	9/24/2018	9/24/2018	11/3/2018	12/3/2018	1/28/2019	12/6/2018	1/15/2019	NO	(28)	
SRC067634	724	Step 4: Engineering Scoping Study	3/1/2019	11/1/2018	11/1/2018	12/11/2018	1/10/2019	3/7/2019	1/16/2019		TBD	TBD	
SRC067637	725	Step 5: Design and Constructions	3/1/2019	9/12/2018	9/12/2018	10/22/2018	11/21/2018	1/16/2019	11/26/2018	12/10/2018	NO	(10)	
SRC067638	726	Step 5: Design and Constructions	3/1/2019	9/12/2018	9/12/2018	10/22/2018	11/21/2018	1/16/2019	11/26/2018	11/27/2018	NO	(1)	
SRC067954	728	Step 5: Design and Constructions	3/1/2019	10/5/2018	10/5/2018	11/14/2018	12/14/2018	2/8/2019	12/19/2018	11/27/2018	YES	N/A	
SRC067963	729	Step 4: Engineering Scoping Study	3/1/2019	10/29/2018	10/29/2018	12/8/2018	1/7/2019	3/4/2019	1/11/2019		TBD	TBD	
SRC067962	730	Step 4: Engineering Scoping Study	3/1/2019	11/13/2018	11/13/2018	12/23/2018	1/22/2019	3/19/2019	1/28/2019		TBD	TBD	
SRC067961	731	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC067960	732	Step 4: Engineering Scoping Study	3/1/2019	11/13/2018	11/13/2018	12/23/2018	1/22/2019	3/19/2019	1/28/2019		TBD	TBD	
SRC067959	733	Step 4: Engineering Scoping Study	3/1/2019	11/13/2018	11/13/2018	12/23/2018	1/22/2019	3/19/2019	1/28/2019		TBD	TBD	
SRC067955	734	Step 4: Engineering Scoping Study	3/1/2019	11/13/2018	11/13/2018	12/23/2018	1/22/2019	3/19/2019	1/28/2019		TBD	TBD	
SRC068006	735	Step 4: Engineering Scoping Study	3/1/2019	11/19/2018	11/19/2018	12/29/2018	1/28/2019	3/25/2019	2/1/2019		TBD	TBD	
SRC068007	736	Step 4: Engineering Scoping Study	3/1/2019	11/19/2018	11/19/2018	12/29/2018	1/28/2019	3/25/2019	2/1/2019		TBD	TBD	
SRC068051	737	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068220	738	Step 5: Design and Constructions	3/1/2019	11/1/2018	11/1/2018	12/11/2018	1/10/2019	3/7/2019	1/16/2019	1/16/2019	YES	N/A	
SRC068265	741	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC068266	742	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC068267	743	Step 4: Engineering Scoping Study	3/1/2019	12/3/2018	12/3/2018	1/12/2019	2/11/2019	4/8/2019	2/14/2019		TBD	TBD	
SRC068269	745	Step 4: Engineering Scoping Study	3/1/2019	1/7/2019	1/7/2019	2/16/2019	3/18/2019	5/13/2019	3/20/2019		TBD	TBD	
SRC068270	746	Step 4: Engineering Scoping Study	3/1/2019	1/7/2019	1/7/2019	2/16/2019	3/18/2019	5/13/2019	3/20/2019	1/15/2019	YES	N/A	
SRC068441	747	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068443	749	Step 4: Engineering Scoping Study	3/1/2019	1/17/2019	1/17/2019	2/26/2019	3/28/2019	5/23/2019	4/1/2019		TBD	TBD	
SRC068444	750	Step 4: Engineering Scoping Study	3/1/2019	12/31/2018	12/31/2018	2/9/2019	3/11/2019	5/6/2019	3/14/2019		TBD	TBD	
SRC068445	751	Step 4: Engineering Scoping Study	3/1/2019	1/7/2019	1/7/2019	2/16/2019	3/18/2019	5/13/2019	3/20/2019		TBD	TBD	
SRC068446	752	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068447	753	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068448	754	Step 4: Engineering Scoping Study	3/1/2019	1/7/2019	1/7/2019	2/16/2019	3/18/2019	5/13/2019	3/20/2019		TBD	TBD	
SRC068440	757	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068578	758	Step 4: Engineering Scoping Study	3/1/2019	12/31/2018	12/31/2018	2/9/2019	3/11/2019	5/6/2019	3/14/2019		TBD	TBD	
SRC068577	759	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068639	760	Step 4: Engineering Scoping Study	3/1/2019	12/17/2018	12/17/2018	1/26/2019	2/25/2019	4/22/2019	3/1/2019		TBD	TBD	
SRC068630	761	Step 4: Engineering Scoping Study	3/1/2019	2/28/2019	2/28/2019	4/9/2019	5/9/2019	7/4/2019	5/9/2019		TBD	TBD	
SRC068637	763	Step 4: Engineering Scoping Study	3/1/2019	11/19/2018	11/19/2018	12/29/2018	1/28/2019	3/25/2019	2/1/2019		TBD	TBD	
SRC068770	764	Step 4: Engineering Scoping Study	3/1/2019	2/28/2019	2/28/2019	4/9/2019	5/9/2019	7/4/2019	5/9/2019		TBD	TBD	
SRC068919	766	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC068918	767	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC068912	772	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC068911	773	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC068910	774	Step 4: Engineering Scoping Study	3/1/2019	1/14/2019	1/14/2019	2/23/2019	3/25/2019	5/20/2019	3/27/2019		TBD	TBD	
SRC068909	775	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068908	776	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC068963	778	Step 4: Engineering Scoping Study	3/1/2019	12/14/2018	12/14/2018	1/23/2019	2/22/2019	4/19/2019	2/28/2019		TBD	TBD	
SRC068964	779	Step 4: Engineering Scoping Study	3/1/2019	12/14/2018	12/14/2018	1/23/2019	2/22/2019	4/19/2019	2/28/2019		TBD	TBD	
SRC068979	789	Step 4: Engineering Scoping Study	3/1/2019	2/28/2019	2/28/2019	4/9/2019	5/9/2019	7/4/2019	5/9/2019		TBD	TBD	
SRC068980	790	Step 4: Engineering Scoping Study	3/1/2019	1/14/2019	1/14/2019	2/23/2019	3/25/2019	5/20/2019	3/27/2019		TBD	TBD	
SRC068981	791	Step 4: Engineering Scoping Study	3/1/2019	2/14/2019	2/18/2019	3/26/2019	4/25/2019	6/20/2019	4/29/2019		TBD	TBD	
SRC068982	792	Step 4: Engineering Scoping Study	3/1/2019	1/14/2019	1/14/2019	2/23/2019	3/25/2019	5/20/2019	3/27/2019		TBD	TBD	
SRC068983	793	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC068984	794	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC068985	795	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC068986	796	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC068987	797	Step 4: Engineering Scoping Study	3/1/2019	2/15/2019	2/18/2019	3/27/2019	4/26/2019	6/21/2019	4/29/2019		TBD	TBD	
SRC068988	798	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069419	804	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC069420	805	Step 4: Engineering Scoping Study	3/1/2019	12/18/2018	12/18/2018	1/27/2019	2/26/2019	4/23/2019	3/4/2019		TBD	TBD	
SRC069422	807	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC069428	809	Step 4: Engineering Scoping Study	3/1/2019	1/23/2019	1/23/2019	3/4/2019	4/3/2019	5/29/2019	4/4/2019		TBD	TBD	

Attachment E

Solar Garden: Solar Garden ID	Site ID	Status	Data Pulled	SOW for Study Executed/Paid	Expedited Ready	40 Calendar Days into Study	50 Working Days into Study	90 Working Days into Study	Original Study Results Due	Study Results Sent to Developer (Original Date)	Study Delivery Requirement Met	Time lapse between requirement and date sent	Additional Information
SRC069433	814	Step 4: Engineering Scoping Study	3/1/2019	1/23/2019	1/23/2019	3/4/2019	4/3/2019	5/29/2019	4/4/2019		TBD	TBD	
SRC069434	815	Step 4: Engineering Scoping Study	3/1/2019	1/23/2019	1/23/2019	3/4/2019	4/3/2019	5/29/2019	4/4/2019		TBD	TBD	
SRC069435	816	Step 4: Engineering Scoping Study	3/1/2019	2/12/2019	2/12/2019	3/24/2019	4/23/2019	6/18/2019	4/24/2019		TBD	TBD	
SRC069437	818	Step 4: Engineering Scoping Study	3/1/2019	1/23/2019	1/23/2019	3/4/2019	4/3/2019	5/29/2019	4/4/2019		TBD	TBD	
SRC069438	819	Step 4: Engineering Scoping Study	3/1/2019	12/6/2018	12/6/2018	1/15/2019	2/14/2019	4/11/2019	2/20/2019		TBD	TBD	
SRC069439	820	Step 4: Engineering Scoping Study	3/1/2019	12/27/2018	12/27/2018	2/5/2019	3/7/2019	5/2/2019	3/12/2019		TBD	TBD	
SRC069524	821	Step 4: Engineering Scoping Study	3/1/2019	1/14/2019	1/14/2019	2/23/2019	3/25/2019	5/20/2019	3/27/2019		TBD	TBD	
SRC069526	823	Step 4: Engineering Scoping Study	3/1/2019	2/14/2019	2/18/2019	3/26/2019	4/25/2019	6/20/2019	4/29/2019		TBD	TBD	
SRC069527	824	Step 4: Engineering Scoping Study	3/1/2019	1/23/2019	1/23/2019	3/4/2019	4/3/2019	5/29/2019	4/4/2019		TBD	TBD	
SRC069528	825	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069529	826	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069530	827	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069531	828	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069532	829	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069871	832	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069872	833	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069873	834	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069874	835	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069875	836	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069878	839	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069879	840	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069880	841	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069882	843	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069883	844	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069884	845	Step 4: Engineering Scoping Study	3/1/2019	2/14/2019	2/18/2019	3/26/2019	4/25/2019	6/20/2019	4/29/2019		TBD	TBD	
SRC069885	846	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC069887	848	Step 4: Engineering Scoping Study	3/1/2019	2/14/2019	2/18/2019	3/26/2019	4/25/2019	6/20/2019	4/29/2019		TBD	TBD	
SRC069888	849	Step 4: Engineering Scoping Study	3/1/2019	2/28/2019	2/28/2019	4/9/2019	5/9/2019	7/4/2019	5/9/2019		TBD	TBD	
SRC069889	850	Step 4: Engineering Scoping Study	3/1/2019	1/25/2019	2/18/2019	3/6/2019	4/5/2019	5/31/2019	4/29/2019		TBD	TBD	
SRC069890	851	Step 4: Engineering Scoping Study	3/1/2019	2/7/2019	2/7/2019	3/19/2019	4/18/2019	6/13/2019	4/19/2019		TBD	TBD	
SRC069891	852	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069893	854	Step 4: Engineering Scoping Study	3/1/2019	1/18/2019	1/18/2019	2/27/2019	3/29/2019	5/24/2019	4/2/2019		TBD	TBD	
SRC069894	855	Step 4: Engineering Scoping Study	3/1/2019	1/8/2019	1/8/2019	2/17/2019	3/19/2019	5/14/2019	3/21/2019		TBD	TBD	
SRC069976	857	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069977	858	Step 4: Engineering Scoping Study	3/1/2019	1/29/2019	1/29/2019	3/10/2019	4/9/2019	6/4/2019	4/10/2019		TBD	TBD	
SRC069979	860	Step 4: Engineering Scoping Study	3/1/2019	12/31/2018	12/31/2018	2/9/2019	3/11/2019	5/6/2019	3/14/2019		TBD	TBD	
SRC069986	865	Step 4: Engineering Scoping Study	3/1/2019	1/14/2019	1/14/2019	2/23/2019	3/25/2019	5/20/2019	3/27/2019		TBD	TBD	

CERTIFICATE OF SERVICE

I, Jim Erickson, hereby certify that I have this day served copies of the foregoing document on the attached list of persons.

xx by depositing a true and correct copy thereof, properly enveloped with postage paid in the United States mail at Minneapolis, Minnesota; or

xx by electronic filing.

Docket No.: E002/M-13-867

Dated this 14th day of March.

/s/

Jim Erickson
Regulatory Administrator

First Name	Last Name	Email	Company Name	Address	Delivery Method	View Trade Secret	Service List Name
Ross	Abbey	ross.abbey@us-solar.com	United States Solar Corp.	100 North 6th St Ste 222C Minneapolis, MN 55403	Electronic Service	No	OFF_SL_13-867_Official
Michael	Allen	michael.allen@allenergysolar.com	All Energy Solar	721 W 26th st Suite 211 Minneapolis, Minnesota 55405	Electronic Service	No	OFF_SL_13-867_Official
David	Amster Olzweski	david@mysunshare.com	SunShare, LLC	1774 Platte St Denver, CO 80202	Electronic Service	No	OFF_SL_13-867_Official
Sara	Baldwin Auck	sarab@irecusa.org	Interstate Renewable Energy Council, Inc.	PO Box 1156 Latham, NY 12110	Electronic Service	No	OFF_SL_13-867_Official
Laura	Beaton	beaton@smwlaw.com	Shute, Mihaly & Weinberger LLP	396 Hayes Street San Francisco, CA 94102	Electronic Service	No	OFF_SL_13-867_Official
Kenneth	Bradley	kbradley1965@gmail.com		2837 Emerson Ave S Apt CW112 Minneapolis, MN 55408	Electronic Service	No	OFF_SL_13-867_Official
Michael J.	Bull	mbull@mncee.org	Center for Energy and Environment	212 Third Ave N Ste 560 Minneapolis, MN 55401	Electronic Service	No	OFF_SL_13-867_Official
Jessica	Burdette	jessica.burdette@state.mn.us	Department of Commerce	85 7th Place East Suite 500 St. Paul, MN 55101	Electronic Service	No	OFF_SL_13-867_Official
Generic Notice	Commerce Attorneys	commerce.attorneys@ag.state.mn.us	Office of the Attorney General-DOC	445 Minnesota Street Suite 1800 St. Paul, MN 55101	Electronic Service	Yes	OFF_SL_13-867_Official
Arthur	Crowell	Crowell.arthur@yahoo.com	A Work of Art Solar	14333 Orchard Rd. Minnetonka, MN 55345	Electronic Service	No	OFF_SL_13-867_Official

First Name	Last Name	Email	Company Name	Address	Delivery Method	View Trade Secret	Service List Name
Timothy	DenHerder Thomas	timothy@cooperativeenergyfutures.com	Cooperative Energy Futures	3500 Bloomington Ave. S Minneapolis, MN 55407	Electronic Service	No	OFF_SL_13-867_Official
James	Denniston	james.r.denniston@xcenergy.com	Xcel Energy Services, Inc.	414 Nicollet Mall, Fifth Floor Minneapolis, MN 55401	Electronic Service	No	OFF_SL_13-867_Official
Ian	Dobson	residential.utilities@ag.state.mn.us	Office of the Attorney General-RUD	1400 BRM Tower 445 Minnesota St St. Paul, MN 551012131	Electronic Service	Yes	OFF_SL_13-867_Official
Jason	Edens	jason@rreal.org	Rural Renewable Energy Alliance	3963 8th Street SW Backus, MN 55435	Electronic Service	No	OFF_SL_13-867_Official
Betsy	Engelking	betsy@geronimoenergy.com	Geronimo Energy	7650 Edinborough Way Suite 725 Edina, MN 55435	Electronic Service	No	OFF_SL_13-867_Official
John	Farrell	jfarrell@ilsr.org	Institute for Local Self-Reliance	1313 5th St SE #303 Minneapolis, MN 55414	Electronic Service	No	OFF_SL_13-867_Official
Sharon	Ferguson	sharon.ferguson@state.mn.us	Department of Commerce	85 7th Place E Ste 280 Saint Paul, MN 551012198	Electronic Service	No	OFF_SL_13-867_Official
Matthew D.	Forsgren	mforsgren@greeneespel.com	GREENE ESPEL PLLP	222 S. Ninth Street, Suite 2200 Minneapolis, MN 55402	Electronic Service	No	OFF_SL_13-867_Official
Nathan	Franzen	nathan@geronimoenergy.com	Geronimo Energy	7650 Edinborough Way Suite 725 Edina, MN 55435	Electronic Service	No	OFF_SL_13-867_Official

First Name	Last Name	Email	Company Name	Address	Delivery Method	View Trade Secret	Service List Name
Hal	Galvin	halgalvin@comcast.net	Provectus Energy Development llc	1936 Kenwood Parkway Minneapolis, MN 55405	Electronic Service	No	OFF_SL_13-867_Official
Allen	Gleckner	gleckner@fresh-energy.org	Fresh Energy	408 St. Peter Street Ste 220 Saint Paul, Minnesota 55102	Electronic Service	No	OFF_SL_13-867_Official
Sean	Gosiewski	sean@afors.org	Alliance for Sustainability	2801 21st Ave S Ste 100 Minneapolis, MN 55407	Electronic Service	No	OFF_SL_13-867_Official
Todd J.	Guerrero	todd.guerrero@kutakrock.com	Kutak Rock LLP	Suite 1750 220 South Sixth Street Minneapolis, MN 554021425	Electronic Service	No	OFF_SL_13-867_Official
Timothy	Gulden	info@winonarenewableenergy.com	Winona Renewable Energy, LLC	1449 Ridgewood Dr Winona, MN 55987	Electronic Service	No	OFF_SL_13-867_Official
Duane	Hebert	duane.hebert@novelenergy.biz	Novel Energy Solutions	1628 2nd Ave SE Rochester, MN 55904	Electronic Service	No	OFF_SL_13-867_Official
Kimberly	Hellwig	kimberly.hellwig@stoel.com	Stoel Rives LLP	33 South Sixth Street Suite 4200 Minneapolis, MN 55402	Electronic Service	No	OFF_SL_13-867_Official
Jan	Hubbard	jan.hubbard@comcast.net		7730 Mississippi Lane Brooklyn Park, MN 55444	Electronic Service	No	OFF_SL_13-867_Official
John S.	Jaffray	jjaffray@jrpowers.com	JJR Power	350 Highway 7 Suite 236 Excelsior, MN 55331	Electronic Service	No	OFF_SL_13-867_Official
Linda	Jensen	linda.s.jensen@ag.state.mn.us	Office of the Attorney General-DOC	1800 BRM Tower 445 Minnesota Street St. Paul, MN 551012134	Electronic Service	No	OFF_SL_13-867_Official

First Name	Last Name	Email	Company Name	Address	Delivery Method	View Trade Secret	Service List Name
Julie	Jorgensen	juliejorgensen@greenmark solar.com	Greenmark Solar	4630 Quebec Ave N New Hope, MN 55428-4973	Electronic Service	No	OFF_SL_13-867_Official
Ralph	Kaehler	ralph.kaehler@novelenergy .biz		N/A	Electronic Service	No	OFF_SL_13-867_Official
Michael	Kampmeyer	mkampmeyer@a-e- group.com	AEG Group, LLC	260 Salem Church Road Sunfish Lake, Minnesota 55118	Electronic Service	No	OFF_SL_13-867_Official
Brad	Klein	bklein@elpc.org	Environmental Law & Policy Center	35 E. Wacker Drive, Suite 1600 Suite 1600 Chicago, IL 60601	Electronic Service	No	OFF_SL_13-867_Official
Aaron	Knoll	aknoll@greeneespel.com	Greene Espel PLLP	222 South Ninth Street Suite 2200 Minneapolis, MN 55402	Electronic Service	No	OFF_SL_13-867_Official
Jon	Kramer	sundialjon@gmail.com	Sundial Solar	3209 W 76th St Edina, MN 55435	Electronic Service	No	OFF_SL_13-867_Official
Michael	Krause	michaelkrause61@yahoo.c om	Kandiyo Consulting, LLC	433 S 7th Street Suite 2025 Minneapolis, Minnesota 55415	Electronic Service	No	OFF_SL_13-867_Official
Dean	Leischow	dean@sunrisenrg.com	Sunrise Energy Ventures	315 Manitoba Ave Wayzata, MN 55391	Electronic Service	No	OFF_SL_13-867_Official
Thomas	Melone	Thomas.Melone@AllcoUS. com	Minnesota Go Solar LLC	222 South 9th Street Suite 1600 Minneapolis, Minnesota 55120	Electronic Service	No	OFF_SL_13-867_Official
Andrew	Moratzka	andrew.moratzka@stoel.co m	Stoel Rives LLP	33 South Sixth St Ste 4200 Minneapolis, MN 55402	Electronic Service	No	OFF_SL_13-867_Official

First Name	Last Name	Email	Company Name	Address	Delivery Method	View Trade Secret	Service List Name
Rolf	Nordstrom	rnordstrom@gpisd.net	Great Plains Institute	2801 21ST AVE S STE 220 Minneapolis, MN 55407-1229	Electronic Service	No	OFF_SL_13-867_Official
Jeff	O'Neill	jeff.oneill@ci.monticello.mn.us	City of Monticello	505 Walnut Street Suite 1 Monticello, Minnesota 55362	Electronic Service	No	OFF_SL_13-867_Official
Eric	Pasi	ericp@ips-solar.com	IPS Solar	2670 Patton Rd Roseville, MN 55113	Electronic Service	No	OFF_SL_13-867_Official
Dan	Patry	dpatry@sunedison.com	SunEdison	600 Clipper Drive Belmont, CA 94002	Electronic Service	No	OFF_SL_13-867_Official
Jeffrey C	Paulson	jeff.jcplaw@comcast.net	Paulson Law Office, Ltd.	4445 W 77th Street Suite 224 Edina, MN 55435	Electronic Service	No	OFF_SL_13-867_Official
Joyce	Peppin	joyce@mrea.org	Minnesota Rural Electric Association	11640 73rd Ave N Maple Grove, MN 55369	Electronic Service	No	OFF_SL_13-867_Official
David	Shaffer	shaff081@gmail.com	Minnesota Solar Energy Industries Project	1005 Fairmount Ave Saint Paul, MN 55105	Electronic Service	No	OFF_SL_13-867_Official
Doug	Shoemaker	dougs@mnRenewables.org	Minnesota Renewable Energy	2928 5th Ave S Minneapolis, MN 55408	Electronic Service	No	OFF_SL_13-867_Official
Eric	Swanson	eswanson@winthrop.com	Winthrop & Weinstine	225 S 6th St Ste 3500 Capella Tower Minneapolis, MN 554024629	Electronic Service	No	OFF_SL_13-867_Official
Thomas P.	Sweeney III	tom.sweeney@easycleanenergy.com	Clean Energy Collective	P O Box 1828 Boulder, CO 80306-1828	Electronic Service	No	OFF_SL_13-867_Official

First Name	Last Name	Email	Company Name	Address	Delivery Method	View Trade Secret	Service List Name
Lynnette	Sweet	Regulatory.records@xcelenergy.com	Xcel Energy	414 Nicollet Mall FL 7 Minneapolis, MN 554011993	Electronic Service	No	OFF_SL_13-867_Official
Anna	Tobin	atobin@greeneespel.com	Greene Espel PLLP	222 South Ninth Street Suite 2200 Minneapolis, MN 55402	Electronic Service	No	OFF_SL_13-867_Official
Pat	Treseler	pat.jcplaw@comcast.net	Paulson Law Office LTD	4445 W 77th Street Suite 224 Edina, MN 55435	Electronic Service	No	OFF_SL_13-867_Official
Daniel P	Wolf	dan.wolf@state.mn.us	Public Utilities Commission	121 7th Place East Suite 350 St. Paul, MN 551012147	Electronic Service	Yes	OFF_SL_13-867_Official